STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8625 5
OCLC 2276

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1961

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M. S.,Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/16/60		74
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Shutdown 12/7/60		15
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Shutdown 12/2/60		26 62
I 90-3 (8) 180 U-1 & F 184 (14) Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Shutdown 11/23/60		52
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr. & Const. $353,363.43	6 Prestress Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	13	44
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Guard	5/25/60	100 Cal. Days	6/21/60	Shutdown 10/26/60		75
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr., Agg. Surf.	11/22/60	150 Cal. Days	12/6/60	Good	18	28
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Shutdown 11/15/60		23
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M. Bit. Surf.	10/26/60	120 Cal. Days	11/28/60	Shutdown 12/20/60		4
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr.,Agg.Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
SMP 4599, Sanders Lake, Missoula,Mineral,Granite	---	Chas. J. Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Good	8	82
Division 120 - Kalispell									
U 58 (23), U 257 (14) U1, F 270 (7) U1, Manicke-Kalispell-West-Whitefish	2.241	United Paving Co. $363,855.17	Gr., Agg. Surf., P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr., Agg. Surf., Bit. Surf. & Dr.	11/22/60	180 Cal. Days	11/19/60	Fair	22	6
ROW S 65 (4) Clearwater-Big Fork	-----	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	Not Started			
SMP 1599, Flathead, Lake & Lincoln	-----	Wm. W. Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Fair	9	88

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1961

DISTRICT TWO - BUTTE

Division 210 - Butte

S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M. Surf.	10/26/60	90 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	-----	Peter Kiewit $98,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Poor	--	21
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Struc., P.M.Bit.Surf.,Dr., 3 Conc. OPs	4/22/59	330 Cal. Days	6/16/59	Shutdown 11/2/60		64
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch Const. $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	Not Started			
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. & S.Birch & Sons $271,297.21	Agg. Surf. & P.M.Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf., B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/5/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M.Bit. Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr., Agg. Surf., P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Shutdown 11/28/60		54
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	244.5' Prestress. Conc. Br.	9/28/60	6/30/61	10/24/60	Good	8	27
ROW S 304 (2) Anaconda-Galen	4.0	Skinner Enterprises $3,543.96	Fencing	1/25/61	90 Cal. Days	Not Started			
S 304 (5) Anaconda-Galen	6.694	Holland Const. $144,873.50	Gr., Dr. & Agg. Surf.	11/22/60	150 Cal. Days	Not Started			
SMP 1299, Beaverhead, Jefferson, Madison & S. Bow	----	Naranche & Konda $68,650.00	Crushing & Stockpiling	9/28/60	130 Cal. Days	12/5/60	Fair	15	21

Division 220 - Bozeman

ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Shutdown 11/14/60		5
I 90-7 (4) 330 Livingston-E. & W.	---	W. R. Cahoon Co. $642,857.48	Dual 7320.42' S. & C. Structures	11/18/59	9/30/61	12/16/59	Shutdown 11/18/60		80
I-IG 90-7 (9) 327 U1 & F 185 (6) U1 Livingston-S.&E. & W.	12.087	Bud King Const. McLaughlin, Inc. $3,134,965.16	Gr., Agg. Surf., P.M.Bit.Surf.,Dr. & Irr. Facil.	12/21/60	350 Cal. Days	1/25/61	--	--	0
I-IG 90-7 (9) 327 U2 Livingston-S.&E.	-----	Schultz & Lindsay $505,374.87	1,486.5' Conc. & Steel OP	12/21/60	6/30/62	Not Started			
I-IG 90-7 (9) 327 U3 & F 185 (6) U3 Livingston-S.&E. & W.	12.087	Lahren Const. Co. $66,821.50	Fencing	12/21/60	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1961

Division 220 (Continued)								
I-IG 90-7 (9) 327 U4 & F 13 (6) U-1 Livingston-South	4.21	S.Birch, Inc. & S.Birch & Sons $292,065.41	Gr.,Agg.Surf., P.M.Bit.Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Shutdown 11/10/60	13
F 217 (12) U1, F 217 (3) U1,S 273 (3) U1 Gardiner-Livingston Pray Siding-Mill Creek	24.815	Bud King & McLaughlin, Inc. $612,096.80	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	1/25/61	180 Cal. Days	Not Started		
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde $470,572.42	Gr.,Agg.Surf., & Dr.	8/24/60	200 Cal. Days	10/25/60	Shutdown 12/3/60	32
DISTRICT THREE - GREAT FALLS								
Division 310 - Great Falls								
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr.,Agg. Surf., P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60	96
I-IG-ING 15-4 (4) 182 U2 & F 214 (3) U2 Helena-South	2.770	Hilde Const. $1,129,813.43	Gr.,Agg.Surf., Bit.Surf.,Dr., Dual 260.5' St.UP	9/28/60	300 Cal. Days	10/12/60	Shutdown 12/1/60	19
I-IG-ING 15-4 (4) 182 U3, Helena-South	2.770	Ken Larson Excav. $43,314.43	Fencing & Cattle Guards	9/28/60	100 Cal. Days	10/12/60	Shutdown 11/25/60	27
I-IG-ING 15-4 (4) 184 U1,G.N. & N.P.,Helena	-----	Sletten Const. $569,389.84	Dual Steel & Conc. OP	6/19/59	11/30/60	7/20/59	Shutdown 11/21/60	88
I 15-5 (9) 275 U1 Sun River-Great Falls	8.337	Interstate Contrs. $2,629,104.83	Gr., Agg. Surf., & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60	95
I 15-5 (9) 275 U3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/11/60	90
I 15-5 (12) 275 & I 15-8 (7) 351 Great Falls-Vaughn & Shelby-West & No.	8.337 5.623	Natl. Adv. Co. $89,338.92	Signing	7/20/60	60 Cal. Days	9/6/60	Comp. 1/3/61 " 1/13/61	
S 121 (2) Utica-Hobson	5.665	Walling Const. $154,115.86	Gr.,Agg.Surf.,Dr., 65.0' Conc. Br.	7/20/60	120 Cal. Days	8/19/60	Shutdown 12/21/60	93
U-F-FG 395 (4) Great Falls Sts.	----	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75' S. & C.	2/17/60	10/30/61	3/15/60	Fair --	39
SMP 0899 Cascade, Chouteau & Teton	----	Hilde Const. $141,720.00	Crushing & Stockpiling	7/20/60	90 Cal. Days	8/3/60	-- --	76
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office	6/17/59	12/31/59	6/25/59		
Division 320 - Havre								
I-IG 15-8 (6) 379 U1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $760,829.24	Gr.,Agg.Surf., P.M.S.,Dr. & 1 313.0' O.P. 1-168.0' Interchange	10/28/59	240 Cal. Days	4/5/60	Shutdown 10/26/60	68

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1961

Division 320 - Havre									
I-IG 15-8 (6) 379 U2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Guard	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92
I 15-8 (10) 379 Pondera Co.-Can.Line Road	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	Shutdown 12/7/60		0
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr., Agg.Surf., RMO & 121.5' Conc. Br.	7/1/60	50 Cal. Days after	7/11/60 11/30/60	Shutdown 11/30/60		48
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr., Agg. Surf., P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	Shutdown 12/16/60		64
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr.,Agg.Surf., R.M.Bit.Surf. & Dr.	8/24/60	100 Cal. Days	9/22/60	Shutdown 12/13/60		63
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Agg.Surf., P.M.S.,Dr. & 75' TT Br.	6/20/60	150 Cal. Days	8/9/60	Shutdown 10/28/60		61
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf., & Dr.	6/2/60	220 Cal. Days	6/20/60	Shutdown 11/20/60		72
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Agg.Surf., P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		92
SMP 1803-04-42 Junction Highway #89	----	MacRae Enter. $19,404.00	Sectionhouse	10/26/60	7/31/61	11/3/60	Fair	3	47
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr.,Agg.Surf., P.M.S.,Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 9/13/60		97
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Agg.Surf. & Dr.	1/25/61	200 Cal. Days	Not Started			
S 361 (10) U1 Presserville-Girard-Fairview	5.489	Albert Lalonde $325,783.80	Gr.,Agg.Surf., P.M.Bit.Surf. & Dr.	12/21/60	180 Cal. Days	Not Started			
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	Albert Lalonde $351,184.75	Gr.,Agg.Surf., P.M.S. & Dr.	7/1/60	100 Cal. Days	Not Started			
Division 420 - Wolf Point									
R-AD 5 (2) Whitetail Access Road	3.023	Larson & Anderson $19,070.50	Gr. & Agg.Surf.	12/21/60	100 Cal. Days	Not Started			
S 8 (10) U1 Scobey-Opheim	8.976	Baltrusch Const. $334,565.02	Gr.,Agg.Surf., P.M.Surf. & Dr.	11/22/60	180 Cal. Days	Not Started			
F 84 (27), F 84 (28) & F-FG 273 (11),W. Point-No.Dak.Line & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr.,Agg.Surf., P.M.S. & Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60		91
F 84 (29)U1, F 144(4) U1, F 189 (5) U1 & F 232(4)U1,W.Point-No.Dak.	27.561	Richardson Const. $376,573.84	P.M. Bit.Surf.	8/24/60	130 Cal. Days	9/23/60	Shutdown 10/31/60		47
F 189 (4)U1 & F 232(3) Nashua-W.Point	8.184	Richardson Const. $411,081.48	Gr.,Agg.Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	5/16/60	Shutdown 11/3/60		80
S 257 (4) Tampico-Glasgow	3.788	G. E. Marshall $319,270.75	Gr.,Agg.Surf.& Dr.	1/21/60	160 Cal. Days	6/13/60	Shutdown 11/7/60		86

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1961

Division 430 - Lewistown									
S 68 (4) U-1 Hilger-Winifred-Big Sandy	10.502	Nilson-Smith $267,414.00	P.M.Bit.Surf.	11/22/60	150 Cal. Days	Not Started			
F 333 (23) U-1 Grass Range-Malta	11.832	Wilbur Christensen $366,519.69	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Shutdown 12/28/60		92
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394 Reed Point-Columbus	----	W. R. Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Good	13	20
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr.,Agg.Surf., P.M.S.,Dr. & 153.0' OP & Frontage Road	11/17/59	300 Cal. Days	11/23/59	Shutdown 11/2/60		83
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	--	2
I 90-8 (10) 451 Yellowstone River Br.	----	W. R. Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Good	22	23
S 132 (3) Billings-South	8.235	R. J. Sundling $208,941.85	Agg.Surf. & P.M.S.	5/25/60	100 Cal. Days	7/6/60	Shutdown 9/15/60		93
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr.,Agg.Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	6/20/60	Shutdown 10/6/60		94
Division 520 - Miles City									
I 94-4 (3) 134 Miles City-E. & W.	----	Sornsin & Tri-St. $324,466.92	268.0' S&C OP 290.0' S&C Br. & 153.0' OP	2/19/60	7/31/61	3/31/60	Fair	12	91
I 94-4 (5) 127 U-1 & F 135 (17), Miles City West, Forsyth-Miles City	8.550	Peter Kiewit $2,657,498.45	Gr.,Agg.Surf., P.M.S.,Dr. & 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Shutdown 12/3/60		57
I 94-4 (5) 127 U-2 Miles City-West	8.550	R. J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Shutdown 11/8/60		86
S 184 (3) Hammond-Ridgeway	15.363	Husman Bros. $307,075.16	Gr.,Agg.Surf.& Dr.	5/25/60	210 Cal. Days	6/21/60	Shutdown 12/15/60		77
F 262 (12) Broadus-Wyo. Ling	11.000	Myrl Clark $265,926.22	Stabilization of Agg.Surf.,P.M.S.	5/25/60	100 Cal. Days	7/25/60	Shutdown 9/9/60		92
S 388 (1) Miles City-Kinsey	8.615	Gus M. Albert $495,857.73	Gr.,Agg.Surf., P.M.,Dr. & 198.0' Conc. Br.	7/20/60	150 Cal. Days	8/12/60	Shutdown 12/3/60		60

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1961mont

STATE HIGH COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1961

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr., Agg.Surf., P.M. S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/16/60		74
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Fair	4	15
I 90-3 (5) 157 U-1	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Shutdown 12/2/60		26
I 90-1 (7) 60 U-1 Tarkio-Missoula									62
I 90-3 (8) 180 U-1	8.603	Holland Const. $1,1565,955.46	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Shutdown 11/23/60		52
& F 184 (14), Deer Lodge-No. & So. & Bearmouth-Deer Lodge	1.131								
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont.Engr. $353,363.43	6 Prestress. Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	11	53
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Fair	2	76
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr., Agg. Surf.	11/22/60	150 Cal. Days	12/6/60	Good	28	60
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	S. Arkwright $984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Shutdown 11/15/60		23
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P. M. Bit. Surf.	10/26/60	120 Cal. Days	11/28/60	Shutdown 12/20/60		4
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr., Agg. Surf. & P. M. S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
SMP 4599, Sanders,Lake, Missoula,Mineral,Granite	--	Chas.J.Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Fair	10	93
Division 120 - Kalispell									
U 58 (23), U 257 (14) U1, F 270 (7)U1, Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr., Agg. Surf., P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr., Agg. Surf., Bit. Surf. & Dr.	11/22/60	180 Cal. Days	11/19/60	Fair	30	10
ROW S 65 (4) Clearwater-Big Fork	-----	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	Not Started			
SMP 1599, Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Fair	9	90

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1961

DISTRICT TWO - BUTTE

Division 210 - Butte

S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg. Surf. & P.M. Surf.	10/26/60	90 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	-----	Peter Kiewit $98,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Fair	8	47
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 3 Conc. OPs	4/22/59	330 Cal. Days	6/16/59	Shutdown 11/2/60		64
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch Const. $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	Not Started			
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. & S.Birch & Sons $271,297.21	Agg. Surf. & P.M. Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr., Agg. Surf., B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/5/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M. Bit. Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr., Agg. Surf., P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Shutdown 11/28/60		54
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	244.5' Prestress. Conc. Br.	9/28/60	6/30/61	10/24/60	Good	10	48
ROW S 304 (2) Anaconda-Galen	4.0	Skinner Enterpr. $3,543.96	Fencing	1/25/61	90 Cal. Days	2/22/61	--	3	1
S 304 (5) Anaconda-Galen	6.694	Holland Const. $144,873.50	Gr., Dr. & Agg. Surf.	11/22/60	150 Cal. Days	Not Started			
SMP 1299, Beaverhead, Jefferson, Madison & S.Bow	-----	Naranche & Konda $68,650.00	Crushing & Stockpiling	9/28/60	130 Cal. Days	12/5/60	Fair	11	48

Division 220 - Bozeman

ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Shutdown 11/14/60		5
I 90-7 (4) 330 Livingston-E. & W.	-----	W.R.Cahoon Co. $642,857.48	Dual 7320.42' S. & C. Structures	11/18/59	9/30/61	12/16/59	Shutdown 11/18/60		80
I-IG 90-7 (9) 327 U1 & F 185 (6) U1 Livingston-S.& E. & W.	12.087	Bud King Const. McLaughlin, Inc. $3,134,965.16	Gr., Agg. Surf.,P.M. Bit.Surf., Dr. & Irr. Facil.	12/21/60	350 Cal. Days	1/25/61	--	14	0
I-IG 90-7 (9) 327 U2 Livingston-S.& E.	-----	Schultz & Lindsay $505,374.87	1,486.5' C. & S. OP	12/21/60	6/30/62	1/30/61	Good	18	3
I-IG 90-7 (9) 327 U3 & F 185 (6) U3 Livingston-S.& E. & W.	12.087	Lahren Const. Co. $66,821.50	Fencing	12/21/60	150 Cal. Days	Not Started			

Division 220 (Continued)									
I-IG 90-7 (9) 327 U4 & F 13 (6) U1 Livingston-South	4.21	S.Birch, Inc. & S.Birch & Sons $292,065.41	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Shutdown 11/10/60		13
F 217 (12) U1, F 217 (13) U1, S 273 (3) U1 Gardiner-Livingston Pray Siding-Mill Creek	24.815	Bud King & McLaughlin, Inc. $612,096.80	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	1/25/61	180 Cal. Days	Not Started			
ROW F 217 (13) Gardiner-Livingston	2.712	Bohleen & Duke $4,969.87	Fencing	2/21/61	90 Cal. Days	Not Started			
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde $470,572.42	Gr., Agg.Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Shutdown 12/3/60		32
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth & Maronick	Gr.,Agg. Surf.,P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4 (4) 182 U2 & F 214 (3) U2 Helena-South	2.770	Hilde Const. $1,129,813.43	Gr., Agg.Surf., Bit. Surf., Dr., Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Shutdown 12/1/60		19
I-IG-ING 15-4 (4) 182 U3, Helena-South	2.770	Ken Larson Exc. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Shutdown 11/25/60		27
I-IG-ING 15-4 (4) 184 U1, G.N. & N.P., Helena	-----	Sletten Const. $569,389.84	Dual S. & C. OP	6/19/59	11/30/60	7/20/59	Shutdown 11/21/60		88
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Cont. $2,629,104.83	Gr., Agg. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60		95
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	F. Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/11/60		90
S 121 (2) Utica-Hobson	5.665	Walling Const. $154,115.86	Gr., Agg. Surf., Dr., 68.0' Conc. Br.	7/20/60	120 Cal. Days	8/19/60	Shutdown 12/21/60		94
S 329 (4) U-1 Great Falls-So.	10.276	Maronick Const. $396,664.74	Agg. Surf., P.M. Bit. Surf. & Dr.	2/21/61	160 Cal. Days	Not Started			
U-F-FG 395 (4) Great Falls Sts.	----	Roberton & Cave Sletten Const. $1,139,281.67	1,125.75' S.& C. Br.	2/17/60	10/31/61	3/15/60	Fair	19	58
SMP 0899 Cascade, Chouteau, Teton	-----	Hilde Const. $141,720.00	Crushing & Stockpiling	7/20/60	90 Cal. Days	8/3/60	--	--	86
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office	6/17/59	12/31/59	6/25/59			
Division 320 - Havre									
I-IG 15-8 (6) 379 U1 & S 366 (5) Sunburst-No.	4.783	Baltrusch Const. $760,829.24	Gr., Agg. Surf.,P.M.S. Dr. & L 313.0' OP 1-168.0' Interchange	10/28/59	240 Cal. Days	4/5/60	Shutdown 10/26/60		68

Division 320 (Continued)										
I-IG 15-8 (6) 379 U2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92
I 15-8 (10) 379 Pondera Co.-Can. Line Road	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	Shutdown 12/7/60		0
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr., Agg. Surf., RMO & 121.5' Conc. Br.	7/1/60	50 Cal. Days	7/11/60	Shutdown 11/30/60		48
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr., Agg. Surf., P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	Shutdown 12/16/60		71
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr., Agg. Surf., R.M. Bit. Surf. & Dr.	8/24/60	100 Cal. Days	9/22/60	Shutdown 12/13/60		63
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr., Agg. Surf., P.M.S., Dr. & 75' TT Br.	6/20/60	150 Cal. Days	8/9/60	Shutdown 10/28/60		61
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr., Agg. Surf. & Dr.	6/2/60	220 Cal. Days	6/20/60	Shutdown 11/20/60		72
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr., Agg. Surf., P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		92
SMP 1803-04-42 Junction Highway #89	-----	MacRae Enter. $19,404.00	Sectionhouse	10/26/60	7/31/61	11/3/60	Good	2	60
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins.Co. $762,435.42	Gr., Agg. Surf., P.M.S., Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 9/13/60		97
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr., Agg.Surf. & Dr.	1/25/61	200 Cal. Days	Not Started			
S 361 (10) U-1 Presserville-Girard-Fairview	5.489	Albert Lalonde $325,783.80	Gr., Agg.Surf., P.M. Bit. Surf. & Dr.	12/21/60	180 Cal. Days	Not Started			
F 391 (13) & S 31(5) Circle-Sidney-Northwest	9.716	Albert Lalonde $351,184.75	Gr., Agg.Surf., P.M.S. & Dr.	7/1/60	100 Cal. Days	Not Started			
Division 420 - Wolf Point									
R-AD 5 (2) Whitetail Access Road	3.023	Larson & Anderson-$19,070.50	Gr. & Agg. Surf.	12/21/60	100 Cal. Days	Not Started			
S 8 (10) U-1 Scobey-Opheim	8.976	Baltrusch Const. $334,565.02	Gr., Agg. Surf., P.M. Surf. & Dr.	11/22/60	180 Cal. Days	Not Started			
F 84 (27), F 84(28) & F-FG 273(11), W. Point-No.Dak.Line & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr., Agg. Surf., P.M.S. & Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60		91
F 84 (29)U1,F 144(4)U1,F 189(5)U1 & F 232(4)U1, W.Point-No.Dak.	27.561	Richardson $376,573.84	P.M. Bit. Surf.	8/24/60	130 Cal. Days	9/23/60	Shutdown 10/31/60		47
S 180 (1) Bainville-No.Dak.	7.635	Hilling Const. $196,829.49	Gr., Agg. Surf., Dr. & 100' TT Br.	2/21/61	200 Cal. Days	Not Started			
F 189(4)U1 & F 232(3) Nashua-W.Point	8.184	Richardson $411,081.48	Gr., Agg. Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	5/16/60	Shutdown 11/3/60		80

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1961

Division 420 - Continued									
S 257 (4)	3.788	G. E. Marshall	Gr., Agg.Surf. & Dr.	1/21/60	160 Cal.	6/13/60	Shutdown		86
Tampico-Glasgow		$319,270.75			Days		11/7/60		
Division 430 - Lewistown									
S 68 (4) U-1	10.502	Nilson-Smith	P. M. Bit. Surf.	11/22/60	150 Cal.	Not Started			
Hilger-Winifred-Big Sandy		$267,414.00			Days				
F 333 (23) U-1	11.832	W.Christensen	Gr., Agg.Surf. & Dr.	2/17/60	200 Cal.	3/28/60	Shutdown		93
Grass Range-Malta		$366,519.69			Days		12/28/60		
F 333(27)U1, F 26(6)	11.218	Peter Kiewit	Gr.,C.S.Base, P.M.	2/21/61	220 Cal.	Not Started			
U1,Roundup-G.Range-Malta		$723,297.09			Days				
F 333(27)U2	-----	W.P.Roscoe	4 Conc. Brs.346'	2/21/61	9/30/61	Not Started			
Grass Range-Malta		$105,347.91							
DISTRICT FIVE-BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394	----	W.R.Cahoon Co.	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Good	14	29
Reed Point-Columbus		$280,204.39							
I 90-8 (8) 438 U-1	6.423	Long Const. Co.	Gr.,Agg.Surf.,P.M.S.,	11/17/59	300 Cal.	11/23/59	Shutdown		83
Mossmain-Billings		$1,556,610.26	Dr. & 153.0' OP & Front. Road		Days		11/2/60		
I 90-8 (8) 438 U-2	6.423	McRae's S.O.S.	Fencing	11/17/59	100 Cal.	4/5/60	--	--	2
Mossmain-Billings		$33,140.22			Days				
I 90-8 (10) 451	---	W.R.Cahoon Co.	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Good	24	30
Yellowstone River Br.		$808,983.80							
S 132 (3)	8.235	R. J. Sundling	Agg.Surf. & P.M.S.	5/25/60	100 Cal.	7/6/60	Shutdown		93
Billings-South		$208,941.85			Days		9/15/60		
S 322 (5) U-2	5.109	Myrl Clark	Gr., Agg. Surf.,	4/20/60	200 Cal.	6/20/60	Shutdown		94
Hardin-Sarpy		$317,203.50	P.M.S. & Dr.		Days		10/6/60		
Division 520 - Miles City									
I 94-4 (3) 134	----	Sornsin & Tri-St.	268.0' S.&C. OP	2/19/60	7/31/60	3/31/60	--	--	91
Miles City-E. & W.		$324,466.92	290.0' S.&C. Br. & 153.0' OP						
I 94-4 (5) 127 U1	8.550	Peter Kiewit	Gr., Agg.Surf.,	2/16/60	400 Cal.	4/1/60	Shutdown		57
& F 135 (17), M.City-		$2,657,498.45	P.M.S.,Dr. & 214.5'		Days		12/3/60		
West,Forsyth-M.City			C. Interchange						
I 94-4 (5) 127 U2	8.550	R.J.Sundling	Fencing	2/16/60	150 Cal.	5/23/60	Shutdown		86
Miles City-West		$35,986.25			Days		11/8/60		
S 184 (3)	15.363	Husman Bros.	Gr.,Agg.Surf. & Dr.	5/25/60	210 Cal.	6/21/60	Shutdown		77
Hammond-Ridgeway		$307,075.16			Days		12/15/60		
F 262 (12)	11.000	Myrl Clark	Stabilization of	5/25/60	100 Cal.	7/25/60	Shutdown		92
Broadus-Wyo. Line		$265,926.22	Agg.Surf.,P.M.S.		Days		9/9/60		
S 388 (1)	8.615	Gus M. Albert	Gr.,Agg.Surf., P.M.,	7/20/60	150 Cal.	8/12/60	Resumed	3	60
Miles City-Kinsey		$495,857.73	Dr. & 198.0' Conc. Br.		Days		2/20/61		

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1961

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M. S.,Dr. & 17.25' Sept.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/14/60		74
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Fair	4	35
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Shutdown 12/2/60		26
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603 1.131	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Fair	64	60
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	----	Mont. Engr. $353,363.43	6 Prestress. Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	12	63
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Suspended 1/26/61		76
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr., Agg.Surf.	11/22/60	150 Cal. Days	12/6/60	Fair	7	69
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	S.Arkwright R984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Fair	22	23
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M. Bit. Surf.	10/26/60	120 Cal. Days	11/28/60	Shutdown 12/20/60		9
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr.,Agg. Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
SMP 4599,Sanders, Lake, Missoula,Mineral,Granite	-----	Chas.J.Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Fair	7	96
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	3/22/61	150 Cal. Days	Not Started			
U 58 (23), U 257 (14) U1, F 270 (7)U1,Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr.,Agg.Surf.,P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr.,Agg.Surf.,Bit. Surf. & Dr.	11/22/60	180 Cal. Days	11/19/60	Suspended 3/6/60		13
ROW S 65 (4) Clearwater-Big Fork	-----	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	Not Started			

Division 120 (Continued)									
F 191 (20) U1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	150 Cal. Days	Not Started			
SMP 1599,Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60	Fair	10	98
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M. Surf.	10/26/60	90 Cal. Days	Not Started			
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	400 Cal. Days	Not Started			
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	R. Huckaba $222,558.72	4 Prestress. Conc. Beam Struc. - 567.0'	3/22/61	6/30/62	Not Started			
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.5	Hildreth Const. $29,997.97	Fencing	Pending					
I 15-2 (7) 127 Butte-Urban	----	Peter Kiewit $98,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60			47
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 3 C. OPs	4/22/59	330 Cal. Days	6/16/59	Shutdown 11/2/60		64
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	Not Started			
S 35 (10) Jackson-Dillon	15.894	S.Birch,Inc. S.Birch & Sons $271,297.21	Agg.Surf. & P.M. Bit. Surf.	8/24/60	160 Cal. Days	Not Started			
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/5/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M. Bit. Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Shutdown 11/28/60		54
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	244.5' Prestress. C.Br.	9/28/60	6/30/61	10/24/60	Good	10	77
ROW S 304 (2) Anaconda-Galen	4.0	Skinner Enter. $3,543.96	Fencing	1/25/61	90 Cal. Days	2/22/61	Good	4	58
S 304 (5) Anaconda-Galen	6.694	Holland Const. $144,873.50	Gr.,Dr. & Agg.Surf.	11/22/60	150 Cal. Days	3/6/60	Good	6	22
SMP 1299,Beaverhead, Jefferson, Madison & Silver Bow	-----	Naranche & Konda $68,650.00	Crushing & Stockpiling	9/28/60	130 Cal. Days	12/5/60	Good	14	85

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1961

Division 220 - Bozeman									
ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Shutdown 11/14/60		5
I 90-7 (4) 330 Livingston-E. & W.	----	W.R.Cahoon Co. $642,857.48	Dual 7320.42' S. & C. Structures	11/18/59	9/30/61	12/16/59	Good	8	80
I-IG 90-7 (9) 327 U1 & F 185 (6) U1 Livingston-S.& E. & W.	12.087	Bud King Const. McLaughlin, Inc. $3,134,965.16	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & Irr. Facil.	12/21/60	350 Cal. Days	1/25/61	Good	88	8
I-IG 90-7 (9) 327 U2 Livingston-S.& E.	-----	Schultz& Lindsay $505,374.87	-1,486.5' C. & S. OP	12/21/60	6/30/62	1/30/61	Fair	20	7
I-IG 90-7 (9) 327 U3 & F 185 (6) U3 Livingston-S.& E. & W.	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Poor	3	1
I-IG 90-7 (9) 327 U4 & F 13 (6) U1 Livingston-South	4.21	S.Birch, Inc. & S.Birch & Sons $292,065.41	Gr., Agg. Surf., P.M. Big. Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Fair	17	13
F 217 (12), U1, F 217 (13) U1, S 273 (3) U1 Gardiner-Livingston Pray Siding-Mill Creek	24.815	Bud King & McLaughlin, Inc. $612,096.80	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	1/25/61	180 Cal. Days	2/28/61	Fair	12	2
ROW F 217 (13) Gardiner-Livingston	2.712	Bohleen & Duke $4,969.87	Fencing	2/21/61	90 Cal. Days	3/29/61	--	2	0
S 370 (12) Bozeman-Wilsall	5.760	A.Lalonde $470,572.42	Gr., Agg. Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Shutdown 12/3/60	25	41
DISTRICT THREE - GREAT FALLS									
Division 310									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth & Maronick $366,116.30	Gr., Agg. Surf., P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4 (4) 182 U2 & F 214 (3) U2 Helena-South	2.770	Hilde Const. $1,129,813.43	Gr., Agg. Surf., Bit. Surf., Dr., Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Shutdown 12/1/60	18	21
I-IG-ING 15-4 (4) 182 U3, Helena-South	2.770	Ken Larson Exc. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Shutdown 11/25/60		27
I-IG-ING 15-4 (4) 184 U1, G.N. & N.P., Helena	-----	Sletten Const. $569,389.84	Dual S.& C. OP	6/19/59	11/30/60	7/20/59	Shutdown 11/21/60		88
I 15-5 (9) 275 U1 Sun River-Great Falls	8.337	Interstate Con. $2,629,104.83	Gr., Agg. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60		95
I 15-5 (9) 275 U3 Sun River-Great Falls	8.337	F.Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/11/60		90
I 15-5 (13) 239 U1 Hardy Creek-Cascade	9.702	Baltrusch Co. $1,741,788.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	3/22/61	420 Cal. Days	Not Started			
I 15-5 (13) 239 U2 Hardy Creek-Cascade	----	A & B Const. $220,912.08	3 Interchange & 82.0' Conc. OP	3/22/61	10/31/61	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1961

Division 310 (Continued)									
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	Not Started			
S 121 (2) Utica-Hobson	5.665	Walling Const. $154,115.86	Gr.,Agg.Surf.,Dr. & 68.0' Con. Br.	7/20/60	120 Cal. Days	8/19/60	Completed 3/6/61		
F 235 (27) U-1 Armington-Lewistown	5.113	S.Birch & S.Birch & Sons $477,170.89	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr.,3-81.5' Brs.	3/22/61	180 Cal. Days	Not Started			
S 329 (4) U-1 Great Falls-So.	10.276	Maronick Const. $396,664.75	Agg.Surf.,P.M.Bit. Surf. & Dr.	2/21/61	160 Cal. Days	3/24/61	--	--	0
S 330 (1) U-1 East Helena-S.W.	2.527	Hilde Const. $119,955.70	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	130 Cal. Days	Not Started			
U-F-FG 395 (4) Great Falls Sts.	----	Robertson&Cave Sletten Const. $1,139,281.67	1,125.75' S.& C. Br.	2/17/60	10/31/61	3/15/60	Good	19	79
SMP 0899 Cascade,Chouteau,Teton	----	Hilde Const. $141,720.00	Crushing & Stockpiling	7/20/60	90 Cal. Days	8/3/60	Completed 3/18/61		
SMP 301-0020-01-42 Great Falls Shop & Office		Palmer Const. $189,158.00	Shop & Office	6/17/59	12/31/59	6/25/59	Completed 2/28/61		
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/27/61	200 Cal. Days	Not Started			
I-IG 15-8 (6) 379 U1 & S 366(5),Sunburst-No.	4.783	Baltrusch Co. $760,829.24	Gr.,Agg.Surf.,P.M.S., 313.0' OP, 168.0' Interch.	10/28/59	240 Cal. Days	4/5/60	Shutdown 10/26/60		78
I-IG 15-8 (6) 379 U2 Sunburst-No.	4.235	Strandberg Co. $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92
I 15-8 (10) 379 Pondera Co.-Can.Line Rd.	4.235	Strandberg Co. $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	Shutdown 12/7/60		0
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr.,Agg.Surf.,RMO & & 121.5' Conc. Br.	7/1/60.	50 Cal. Days	7/11/60	Shutdown 11/30/60		48
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr.,Agg.Surf.,P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	Shutdown 12/16/60		71
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr.,Agg.Surf.,R.M.Bit. Surf.& Dr.	8/24/60	100 Cal. Days	9/22/60	Shutdown 12/13/60		63
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Agg.Surf.,P.M.S., Dr. & 75' T.T.Br.	6/20/60	150 Cal. Days	8/9/60	Shutdown 10/28/60		61
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf. & Dr.	6/2/60	220 Cal. Days	6/20/60	Shutdown 11/20/60		72
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Agg.Surf.,P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		92
SMP 1803-04-42 Junction Highway #89	----	MacRae Enter. $19,404.00	Sectionhouse	10/26/60	7/31/61	11/3/60	--	--	70

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1961

DISTRICT FOUR - GLENDIVE

Division 410 - Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr., Agg. Surf., P.M., Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/22/59	Shutdown 9/13/60	97	
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr., Agg. Surf., Dr.	1/25/61	200 Cal. Days	Not Started			
S 361 (10) Unit 1 Presserville-Girard-Fairview	5.489	Albert Lalonde $325,783.80	Gr., Agg. Surf. PMS and Dr.	12/21/60	180 Cal. Days	Not Started			
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	Albert Lalonde $351,184.65	Gr., Agg. Surf., PMS and Dr.	7/1/60	100 Cal. Days	8/18/60	Shutdown 10/24/60	97 93	
Division 420-Wolf Point									
R-AD 5 (2) Whitetail Access Road	3.023	Lloyd Lockrem $25,391.88	Gr. and Agg. Surf.	3/22/61	100 Cal. Days	Not Started			
S 8 (10) Unit 1 Scobey-Opheim	8.976	Baltrusch Const. $334,565.02	Gr., Agg. Surf., PMS & Dr.	11/22/60	180 Cal. Days	Not Started.			
F 84 (27), F 84 (28) & F-FG 273 (11), Wolf Point-No.Dakota Line & Sidney-Culbertson	14.596	Albert Lalonde $758,200.96	Gr., Agg. Surf., PMS and Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60	91	
F 84 (29) U-1, F 144 (4) U-1 F 189 (5) U-1 & F 232 (4) U-1, Wolf Point-No. Dak. Line	27.561	Richardson Const. $376,573.84	P.M. Bit. Surf.	8/24/60	130 Cal. Days	9/23/60	Shutdown 10/31/60	47	
S 180 (1) Bainville-North Dakota	7.635	Hilling Const. $196,829.49	Gr., Agg. Surf., Dr. & 100' TT Br.	2/21/61	200 Cal. Days	Not Started			
F 189 (4) U-1 & F 232 (3) Nashua-Wolf Point	8.184	Richardson Const. $411,081.48	Gr., Agg. Surf. PMS and Dr.	4/20/60	200 Cal. Days	5/16/60	Shutdown 11/3/60	80	
S 257 (4) Tampico-Glasgow	3.788	G. E. Marshall $319,270.75	Gr., Agg. Surf., and Dr.	1/21/60	160 Cal. Days	6/13/60	Shutdown 11/7/60	86	
Division 430 - Lewistown									
S 68 (4) U-1 Hilger-Winifred-Big Sandy	10.502	Nilson-Smith $267,414.00	P.M. Bit. Surf.	11/22/60	150 Cal. Days	Not Started			
U 103 (7) U-1 Lewistown-Roy	0.325	Walling Const. $52,716.90	Gr.,Agg.Surf. & P.M. Bit. Surf.	3/22/61	120 Cal. Days	Not Started			
F 333 (23) U-1 Grass Range-Malta	11.832	W.Christensen $366,519.69	Gr.,Agg.Surf. & Dr.	2/17/60	200 Cal. Days	3/28/60	Completed 3/21/61		
F 333(27)U1,F 26(6) U1,Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,C.S.Base, P.M.	2/21/61	220 Cal. Days	Not Started			
F 333(27) U2 Grass Range-Malta	-----	W.P.Roscoe $105,347.91	4 Conc. Brs. 346'	2/21/61	9/30/61	3/13/61	Fair	8	2
F 333(29) U1 Grass Range-Malta	11.832	R.J.Sundling $545,557.75	C.S.Base & P.M. Bit. Surf.	3/22/61	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1961

DISTRICT FIVE - BILLINGS

Division 510 - Billings									
I 90-8 (7) 394 Reed Point-Columbus	----	W.R.Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Fair	16	31
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. $1,556,610.26	Gr.,Agg.Surf.,P.M.S., Dr. & 153.0' OP & Front.Road	11/17/59	300 Cal. Days	11/23/59	Shutdown 11/2/60		83
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	2	7
I 90-8 (10) 451 Yellowstone River Br.	----	W.R.Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Good	24	66
S 132 (3) Billings-South	8.235	R.J.Sundling $208,941.85	Agg.Surf. & P.M.S.	5/25/60	100 Cal. Days	7/6/60	Shutdown 9/15/60		93
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr.,Agg.Surf.,P.M.S. & Dr.	4/20/60	200 Cal. Days	6/20/60	Shutdown 10/6/60		94
Division 520 - Miles City									
I 94-4 (3) 134 Miles City-E. & W.	-----	Sornsin & Tri-State Exc. $324,466.92	268.0' S. & C. OP 290.0' S. & C. Br. & 153.0' OP	2/19/60	7/31/60	3/31/60	Suspended 2/23/61	--	91
I 94-4 (5) 127 U1 & F 135 (17), M.City- West,Forsyth-M.City	8.550	Peter Kiewit $2,657,498.45	Gr.,Agg.Surf.,P.M.S., Dr. & 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Shutdown 12/3/60		57
I 94-4 (5) 127 U2 Miles City-West	8.550	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Shutdown 11/8/60		87
S 184 (3) Hammond-Ridgway	15.363	Husman Bros. $307,075.16	Gr.,Agg.Surf. & Dr.	5/25/60	210 Cal. Days	6/21/60	--	14	87
F 262 (12) Broadus-Wyo. Line	11.000	Myrl Clark $265,926.22	Stabilization of Agg.Surf.,P.M.S.	5/25/60	100 Cal. Days	7/25/60	Shutdown 9/9/60		92
S 388 (1) Miles City-Kinsey	8.615	Gus M.Albert $495,857.73	Gr.,Agg.Surf.,P.M., Dr. & 198.0' C. Br.	7/20/60	150 Cal. Days	8/12/60	--	--	64

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1961

OCLC 22722994 WF

Projects and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. $1,096,572.11	Gr.,Agg.Surf.,P.M.S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/14/60	7	74
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Fair	4	48
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp.	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Shutdown 4/24/61	2	99
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-Deer Lodge	8.603	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Fair	58	70
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	----	Mont. Engr. $353,363.43	6 Prestress.Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	9	68
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Suspended 1/26/61		76
F 215-D,S 218 (4), S 218 (5),S-US 220 (2) & S 298 (2),Msla. Sts.	2.649	Asphalt Const. $92,575.56	Traffic Sig.,Gr.,Grav. Surf.,P.M.Surf.,Seal & Cover	4/19/61	130 Cal. Days	Not Started			
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr.,Agg.Surf.	11/22/60	150 Cal. Days	12/6/60	Shutdown 4/11/61		72
F 236 (16) & F 267 (11),Bonner-Ovando	29.812	S.Arkwright $984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Fair	45	30
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M. Bit. Surf.	10/26/60	120 Cal. Days	11/28/60	Good		17
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr.,Agg.Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
S 328 (1) Conner Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Agg.Surf.,R.Mix Bit.Surf.,Dr. & 2 C.Strs.	4/19/61	200 Cal. Days	Not Started			
SMP 4599, Sanders,Lake, Missoula,Mineral,Granite	----	Chas.J.Shannon $128,702.50	Crushing & Stockpiling	8/23/60	150 Cal. Days	9/19/60	Completed 4/10/61		
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Fair	30	4
U 58 (23), U 257 (14) U1, F 270 (7) U1,Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr.,Agg.Surf.,P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1961

Division 120 (Continued)									
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr.,Agg.Surf.,Bit. Surf. & Dr.	11/22/60	180 Cal. Days	11/19/60	Suspended 3/6/61	30	13
ROW S 65 (4) Clearwater-Big Fork	-----	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	Not Started			
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	150 Cal. Days	4/4/61	Fair	8	10
F 191 (21) U-1 Pablo-Kalispell	7.247	United Paving $252,742.13	Widening, Agg.Surf. & P.M.Bit.Surf.	4/19/61	120 Cal. Days	Not Started			
F 260 (9) West-East Glacier	6.173	Armstrong & Sons $45,393.75	Steel Guard Rail	4/19/61	100 Cal. Days	Not Started			
SMP 1599,Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60			100
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M.	10/26/60	90 Cal. Days	Not Started			
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	400 Cal. Days	Not Started			
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	R. Huckaba $222,558.72	4 Prestress.Conc. Beam Struc.-567.0'	3/22/61	6/30/62	4/17/61	Fair	3	0
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.5	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	----	Peter Kiewit $98,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Poor	6	48
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 3 C.OPs	4/22/59	330 Cal. Days	6/16/59	Shutdown 11/2/60	14	94
I 15-2 (10) 118 Dillon-Butte	4.245	C.B.Lauch $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	Not Started			
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. S.Birch & Sons $271,297.21	Agg.Surf. & P.M. Bit. Surf.	8/24/60	160 Cal. Days	4/4/61	Good	24	24
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche & Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/5/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M. Bit.Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche & Konda $800,519.87	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Good	31	65
S 160 (1) Silver Star-Waterloo	-----	Schye & Sullivan $106,856.78	224.5' Prestress. Br.	9/28/60	6/30/61	10/24/60	Good	9	86
ROW S 304 (2) Anaconda-Galen	4.0	Skinner Enter. $3,543.96	Fencing	1/25/61	90 Cal. Days	2/22/61	Completed 4/25/61		

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1961

Division 210 - Continued									
S 304 (5) Anaconda-Galen	6.694	Holland Const. $144,873.50	Gr.,Dr. & Agg.Surf.	11/22/60	150 Cal. Days	3/6/60	Fair	13	38
SMP 1299,Beaverhead, Jefferson,Madison,S.Bow	-----	Naranche & Konda-Crushing & $68,650.00		9/28/60	130 Cal. Days	12/5/60	Completed 4/11/61		
Division 220 - Bozeman									
ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Shutdown 11/14/60		5
I 90-7 (4) 330 Livingston-E. & W.	---	W.R.Cahoon Co. $642,857.48	Dual 7320.42' S. & C.Structures	11/18/59	9/30/61	12/16/59	Good	19	81
I-IG 90-7 (9) 327 U1 & F 185 (6) U1 Livingston-S.&E. & W.	12.087	Bud King & McLaughlin,Inc. $3,134,965.16	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & Irr. Facil.	12/21/60	350 Cal. Days	1/25/61	Good	112	15
I-IG 90-7 (9) 327 U2 Livingston-S. & E.	----	Schultz& Lindsay $505,374.87	1,486.5' C&S OP	12/21/60	6/30/62	1/30/61	Good	21	11
I-IG 90-7 (9) 327 U3 & F 185 (6) U3 Livingston-S.&E. & W.	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Poor	7	27
I-IG 90-7 (9) 327 U4 & F 13 (6) U1 Livingston-South	4.21	S.Birch, Inc. & S.Birch & Sons $292,065.41	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Good	35	27
F 217 (12) U1,F 217 (13) U1, S 273 (3) U1 Gardiner-Livingston Pray Siding-Mill Creek	24.815	Bud King & McLaughlin,Inc.	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	1/25/61	180 Cal. Days	2/28/61	Fair	29	7
ROW F 217 (13) Gardiner-Livingston	2.712	Bohleen & Duke $4,969.87	Fencing	2/21/61	90 Cal. Days	3/29/61	Completed 4/19/61		
S 370 (12) Bozeman-Wilsall	5.760	A.Lalonde $470,572.42	Gr.,Agg.Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Fair	27	50
DISTRICT THREE-GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth & Maronick $366,116.30	Gr.,Agg.Surf.,P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4(4) 182 U2 & F 214 (3) U2 Helena-South	2.770	Hilde Const. $1,129,813.43	Gr.,Agg.Surf.,Bit. Surf.,Dr.,Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Good	67	37
I-IG-ING 15-4(4) 182 U3, Helena-South	2.770	Ken Larson Exc. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Good	2	28
I-IG-ING 15-4(4) 184 U1, G.N. & N.P.,Helena	-----	Sletten Const. $569,389.84	Dual S.&C. OP	6/19/59	11/30/60	7/20/59	Fair	9	92
I-15-5 (9) 275 U1 Sun River-Great Falls	8.337	Interstate Con. $2,629,104.83	Gr.,Agg.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60		95

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1961

Division 310 - Continued									
I 15-5 (9) 275 U3 Sun River-Great Falls	8.337	F.Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/11/60		90
I 15-5 (13) 239 U1 Hardy Creek-Cascade	9.702	Baltrusch Co. $1,741,788.17	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	13	1
I 15-5 (13) 239 U2 Hardy Creek-Cascade	-----	A & B Const. $220,912.08	3 Interchanges & 82.0' Conc. OP	3/22/61	10/31/61	4/17/61	Good	7	3
I 15-5 (13) 239 U3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	Not Started			
F 235 (27) U-1 Armington-Lewistown	5.113	S.Birch & S.Birch & Sons $477,170.89	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,3-81.5' Brs.	3/22/61	180 Cal. Days	4/20/61	Fair	5	1
S 329 (4) U-1 Great Falls-So.	10.276	Maronick Const. $396,664.75	Agg.Surf.,P.M.Bit. Surf. & Dr.	2/21/61	160 Cal. Days	3/24/61	Good	38	21
S 330 (1) U-1 East Helena-S.W.	2.527	Hilde Const. $119,955.70	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	130 Cal. Days	4/21/61	Good	--	2
U-F-FG 395 (4) Great Falls Sts.	-----	Robertson&Cave $1,139,281.67	1,125.75' S.& C. Br.	2/17/60	10/31/61	3/15/60	Good	18	80
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/27/61	200 Cal. Days	4/26/61		6	0
I-IG 15-8 (6) 379 U1 & S 366 (5),Sunburst-No.	4.783	Baltrusch Co. $760,829.24	Gr.,Agg.Surf.,P.M.S., 313.0' OP, 168.0' Interch.	10/28/59	240 Cal. Days	4/5/60	Poor	23	69
I-IG 15-8 (6) 379 U2 Sunburst-No.	4.235	F.Strandberg $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92
I 15-8 (10) 379 Pondera Co.-Can.Line Rd.	4.235	F.Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	Shutdown 12/7/60		45
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr.,Agg.Surf.,RMO & 121.5' Conc. Br.	7/1/60	50 Cal. Days	7/11/60	Fair	11	49
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr.,Agg.Surf.,P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	Fair	6	73
F 220 (7) Cutbank-East & West	0.492	Mountain Const. $68,063.35	Gr.,Agg.Surf.,R.M.Bit. Surf. & Dr.	8/24/60	100 Cal. Days	9/22/60	Fair	--	63
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Agg.Surf.,P.M.S., Dr. & 75' T.T. Br.	6/20/60	150 Cal. Days	8/9/60	Shutdown 10/28/60		61
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf. & Dr.	6/2/60	220 Cal. Days	6/20/60	Shutdown 11/20/60		72
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Agg.Surf.,P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		92
SMP 1803-04-42 Junction Highway #89	-----	MacRae Enter. $19,404.00	Sectionhouse	10/26/60	7/31/61	11/3/60	--	--	85

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1961

DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr., Agg. Surf., P.M., Dr., & 17.25' Sep.	4/22/59	270 Cal. Days	5/22/59	Shutdown 9/13/60		97
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr., Agg. Surf., Dr.	1/25/61	200 Cal. Days	Not Started			
S 361 (10) U-1 Presserville-Girard-Fairview	5.489	A. Lalonde $325,783.80	Gr., Agg. Surf., P.M.S. & Dr.	12/21/60	180 Cal. Days	4/10/61	Poor	4	4
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	A. Lalonde $351,184.65	Gr., Agg. Surf., P.M.S. & Dr.	7/1/60	100 Cal. Days	8/18/60	Shutdown 10/24/60		97 93
Division 420 - Wolf Point									
R-AD 5 (2) Whitetail Access Road	3.023	Lloyd Lockrem $25,391.88	Gr. and Agg. Surf.	3/22/61	100 Cal. Days	4/13/61	Good	7	33
S 8 (10) U-1 Scobey-Opheim	8.976	Baltrusch Const. $334,565.02	Gr., Agg. Surf., P.M.S. & Dr.	11/22/60	180 Cal. Days	3/29/61	Good	24	18
F 84 (27), F 84 (28) & F-FG 273(11), Wolf Point-No.Dak.Line & Sidney-Culbertson	14.596	A. Lalonde $758,200.96	Gr., Agg. Surf., P.M.S. & Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60		91
F 84 (29)U1, F 144(4) U1, F 189(5)U1 & F 232 (4) U1, W.Point-No.Dak. Line	27.561	Richardson Co. $376,573.84	P.M.Bit. Surf.	8/24/60	130 Cal. Days	9/23/60	Shutdown 10/31/60		47
S 180 (1) Bainville-No.Dakota	7.635	Hilling Const. $196,829.49	Gr., Agg. Surf., Dr. & 100' TT Br.	2/21/61	200 Cal. Days	3/28/61	Poor	4	12
F 189 (4) U1 & F 232 (3), Nashua-W.Point	8.184	Richardson Co. $411,081.48	Gr., Agg. Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	5/16/60	Shutdown 11/3/60		80
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr., Agg. Surf., & Dr.	1/21/60	160 Cal. Days	6/13/60	Shutdown 11/7/60		86
Division 430 - Lewistown									
S 68 (4) U-1 Hilger-Winifred-Big Sandy	10.502	Nilson-Smith $267,414.00	P.M.Bit. Surf.	11/22/60	150 Cal. Days	4/4/61	Poor	14	9
U 103 (7) U-1 Lewistown-Roy	0.325	Walling Const. $52,716.90	Gr., Agg. Surf. & P.M. Bit. Surf.	3/22/61	120 Cal. Days	4/7/61	Poor	11	11
F 333 (27)U1, F 26(6) U1, Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S.Base, P.M. Bit.Surf. & Dr.	2/21/61	220 Cal. Days	4/11/61	Poor	7	3
F 333 (27) U2 Grass Range-Malta	-----	W.P.Roscoe $105,347.91	4 Conc. Brs. 346'	2/21/61	9/30/61	3/13/61	Good	11	14
F 333 (29) U1 Grass Range-Malta	11.832	R.J.Sundling $545,557.75	C.S.Base & P.M. Bit. Surf.	3/22/61	150 Cal. Days	4/18/61	Poor	--	1
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394 Reed Point-Columbus	----	W.R.Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Poor	13	75

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1961

Division 510 - Continued									
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. $1,556,610.26	Gr.,Agg.Surf.,P.M.S., Dr.,153.0' OP & Front.Road	11/17/59	300 Cal. Days	11/23/59	Poor	--	85
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Poor	4	15
I 90-8 (10) 451 Yellowstone River Br.	----	W.R.Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Poor	23	75
S 132 (3) Billings-South	8.235	R. J. Sundling $208,941.85	Agg.Surf. & P.M.S.	5/25/60	100 Cal. Days	7/6/60	Shutdown 9/15/60		93
S 322 (5) U-2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr.,Agg.Surf.,P.M.S. & Dr.	4/20/60	200 Cal. Days	6/20/60	Shutdown 10/6/60		94
Division 520 - Miles City									
F 86 (19) Mont. Ave.-Baker	1.148	Northern Imp. $165,351.46	Gr.,C.S.Base, P.M. Bit. Surf. & Dr.	4/19/61	130 Cal. Days	Not Started			
I 94-4 (3) 134 Miles City-E. & W.	-----	Sornsin & Tri-State Exc. $324,466.92	268.0' S. & C. OP 290.0' S. & C. Br. & 153.0' OP	2/19/60	7/31/60	3/31/60	Good	11	94
I 94-4 (5) 127 U1 & F 135 (17),M.City-West, Forsyth-M.City	8.550	Peter Kiewit $2,657,498.45	Gr.,Agg.Surf.,P.M.S., Dr. & 214.5' C. Interchange	2/16/60	400 Cal. Days	4/1/60	Fair	51	58
I 94-4 (5) 127 U2 Miles City-West	8.550	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Poor	3	87
I 94-4 (6) 136 U1 & F 86 (20)U1,M.City-E.	12.442	Peter Kiewit $2,849,375.73	Gr.,Agg.Surf.,Conc. Pave.,P.M.Bit.Surf. & 4 conc. Struc.	4/19/61	400 Cal. Days	Not Started			
I 94-4 (6) 136 U2 Miles City-East	11.597	W.Mackin & Son $62,799.00	Fencing	4/19/61	200 Cal. Days	Not Started			
F 156 (11) U2 Olive-Miles City	-----	Holm Const. $49,164.09	138.0' C. Br.	4/19/61	11/30/61	Not Started			
~~S 184 (3)~~ Hammond-Ridgway	15.363	Husman Bros. $307,075.16	Gr.,Agg.Surf. & Dr.	5/25/60	210 Cal. Days	6/21/60	Completed 4/20/61		
F 262 (12) Broadus-Wyo. Ling	11.000	Myrl Clark $265,926.22	Stabilization of Agg.Surf.,P.M.S.	5/25/60	100 Cal. Days	7/25/60	Shutdown 9/9/60		92
S 388 (1) Miles City-Kinsey	8.615	Gus M. Albert $495,857.73	Gr.,Agg.Surf.,P.M., Dr. & 198.0' C. Br.	7/20/60	150 Cal. Days	8/12/60	Fair	6	64

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1961

OCLC 22722994 WF

Projects and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE- MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Brs. $1,096,572.11	Gr.,Agg.Surf.,P.M.S., Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Shutdown 11/14/60	10	75
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Fair	3	50
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991	Highway Prot. Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	9/13/60	Completed 4/28/61		
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No.& So. & Bearmouth-Deer Lodge	8.603	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/25/60	300 Cal. Days	6/13/60	Fair	54	77
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont. Engr. $353,363.43	6 Prestress.Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/60	7/13/60	Good	15	77
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo.Fuel &Iron $54,373.04	Fencing & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Suspended 1/26/61		76
F 215-D, S 218 (4), S 218 (5),S-US 220 (2) & S 298 (2), Msla. Sts.	2.649	Asphalt Const. $92,575.56	Traffic Sig.,Gr.,Grav. Surf.,P.M.Surf.,Seal & Cover	4/19/61	130 Cal. Days	Not Started			
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr.,Agg.Surf.	11/22/60	150 Cal. Days	12/6/60	Shutdown 4/11/61		72
F 237 (16) & F 267 (11), Bonner-Ovando	29.812	S.Arkwright $984,257.75	Raise Grades, Agg. Surf. & P.M.S.	7/1/60	180 Cal. Days	7/28/60	Good	65	41
F 259 (9) U-1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M.Bit.Surf.	10/26/60	120 Cal. Days	11/28/60	Good	22	53
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr.,Agg.Surf. & P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
S 328 (1) Conner Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Agg.Surf.,R.Mix Bit.Surf.,Dr. & 2 C.Strs.	4/19/61	200 Cal. Days	Not Started			
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving $457,921.94	Gr.,Agg.Surf.,P.M.Bit. Surf. & Dr.	3/22/61	150 Cal. Days	4/12/61	Fair	28	9
U 58 (23), U 257 (14) U1, F 270 (7)U1,Manicke-Kalispell-West-Whitefish	2.241	United Paving $363,855.17	Gr.,Agg.Surf.,P.M. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. $512,338.14	Gr.,Agg.Surf.,Bit. Surf. & Dr.	11/22/60	180 Cal. Days	11/19/60	Suspended 3/6/61	30	13

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1961

Division 120 (Continued)									
ROW S 65 (4) Clearwater-Big Fork	----	Bohleen & Duke $1,620.75	Fencing	11/22/60	60 Cal. Days	5/8/61	Completed 5/13/61		
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	150 Cal. Days	4/4/61	Fair	10	17
F 191 (21) U-1 Pablo-Kalispell	7.247	United Paving $252,742.13	Widening,Agg.Surf. & P.M.Bit.Surf.	4/19/61	120 Cal. Days	5/17/61	--	14	0
F 260 (9) West-East Glacier	6.173	Armstrong & Sons $45,393.75	Steel Guard Rail	4/19/61	100 Cal. Days	5/4/61	Fair	4	8
SMP 1599,Flathead, Lake & Lincoln	-----	Wm.W.Strever $124,470.00	Crushing & Stockpiling	3/16/60	150 Cal. Days	6/21/60			100
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 9 (9) U-1 Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg.Surf. & P.M.	10/26/60	90 Cal. Days	5/3/61	Fair	7	3
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	400 Cal. Days	6/1/61	--	--	18
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	R. Huckaba $222,558.72	4 Prestress. Conc. Beam Struc.-567.0'	3/22/61	6/30/62	4/17/61	Fair	9	3
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.5	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	Not Started			
I 15-2 (7) 127 Butte-Urban	---	Peter Kiewit $98,891.58	168.0' Dual Struc.	8/24/60	6/30/60	9/19/60	Poor	6	48
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 3 C.OPs	4/22/59	330 Cal. Days	6/16/59	Resumed 5/19/61	--	--
I 15-2 (10) 118 Dillon-Butte	4.245	C. B. Lauch $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	5/3/61	--	--	--
S 35 (10) Jackson-Dillon	15.894	S.Birch, Inc. S.Birch & Sons $271,297.21	Agg.Surf. & P.M. Bit. Surf.	8/24/60	160 Cal. Days	4/4/61	Good	23	30
F 43 (14) U-2 Wisdom-Divide	1.895	Naranche &Konda $137,266.67	Gr.,Agg.Surf.,B.S.T. & Dr.	2/17/60	100 Cal. Days	6/14/60	Shutdown 10/5/60		99
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	P.M.Bit.Surf.	10/26/60	150 Cal. Days	Not Started			
F 68 (9) Anaconda-East	6.089	Naranche &Konda $800,519.87	Gr.,Agg.Surf.,P.M.S. & Dr.	7/1/60	50 Cal. Days	8/2/60	Good	48	75
S 160 (1) Silver Star-Waterloo	----	Schye&Sullivan $106,856.78	224.5' Prestress. Br.	9/28/60	6/30/61	10/24/60	Good	4	98
S 304 (5) Anaconda-Galen	6.694	Holland Const. $144,873.50	Gr.,Dr. & Agg.Surf.	11/22/60	150 Cal. Days	3/6/60	Good	12	58
Division 220 - Bozeman									
ROW FHP 60-A Raynolds Pass-Ennis	9.0	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Fair	4	18

MONTHLY CONSTRUCTION REPORT
MOnth Ending May 31, 1961

Division 220 - (Continued)									
I-IG 90-6(2)309 U1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr.3 Structures	5/24/61	420 Cal. Days	Not Started			
I-IG 90-6(2)309 U2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	Subj. to BPR Conc.	150 Cal. Days	Not Started			
I 90-7 (4) 330 Livingston-E. & W.	-----	W.R.Cahoon Co. $642,857.48	Dual 7320.42' S. & C. Structures	11/18/59	9/30/61	12/16/59	Good	19	87
I-IG 90-7(9)327 U1 & F 185(6) U1 Livingston-S.&E. & W.	12.087	Bud King & McLaughlin,Inc. $3,134,965.16	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr. & Irr. Facil.	12/21/60	350 Cal. Days	1/25/61	Good	110	24
I-IG 90-7(9)327 U2 Livingston-S. & E.	----	Schultz&Lindsay $505,374.87	1,486.5' C&S OP	12/21/60	6/30/62	1/30/61	Good	23	15
I-IG 90-7(9)327 U3 & F 185 (6) U3 Livingston-S.&E. & W.	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Fair	5	19
I-IG 90-7(9)327 U4 & F 13 (6) U1 Livingston-South	4.21	S.Birch,Inc. & S.Birch & Sons	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	9/28/60	120 Cal. Days	10/24/60	Good	28	47
F 217 (12) U1,F 217 (13) U1,S 273 (3) U1 Gardiner-Livingston Pray Siding-Mill Creek	24.815	Bud King & McLaughlin,Inc. $612,096.80	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	1/25/61	180 Cal. Days	2/28/61	Good	52	32
S 370 (12) Bozeman-Wilsall	5.760	A.Lalonde $470,572.42	Gr.,Agg.Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Fair	25	61
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth & Maronick $366,116.30	Gr.,Agg.Surf.,P.M.S. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4(4)182 U2 & F 214 (3) U1 Helena-South	2.770-	Hilde Const. $1,129,813.43	Gr.,Agg.Surf.,Bit. Surf.,Dr.,Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Good	52	46
I-IG-ING 15-4(4)182 U3, Helena-South	2.770	Ken Larson Exc. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	Fair	5	44
I-IG-ING 15-4(4)182 U4 & I 15-4(4)185 U1 Helena-North	1.248	S.Birch,Inc. & S.Birch & Sons $636,632.67	Gr.,Agg.Surf.,P.M.Bit. Surf.,Dr., 242.5' Inter. & 214.5' Gr.Sep.	5/24/61	300 Cal. Days	Not Started			
I-IG-ING 15-4(4)182 U6 & I 15--4(5)185 U2 Helena-North	1.248	U.S.Steel Cyclone Fence Dept. $32,110.94	Fencing & Cattle Gd.	5/24/61	100 Cal. Days	Not Started			
I-IG-ING 15-4(4)184 U1,G.N. & N.P. Helena	----	Sletten Const. $569,389.84	Dual S.&C. OP	6/19/59	11/30/60	7/20/59	Fair	8	93

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1961

Division 310 - (Continued)									
I 15-5 (9) 275 U1 Sun River-Great Falls	8.337	Interstate Con. $2,629,104.83	Gr.,Agg.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60		95
I 15-5 (9) 275 U3 Sun River-Great Falls	8.337	F. Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/11/60		90
I 15-5 (13) 239 U1 Hardy Creek-Cascade	9.702	Baltrusch Co. $1,741,788.17	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	34	6
I 15-5 (13) 239 U2 Hardy Creek-Cascade	-----	A & B Const. $220,912.08	3 Interchanges & 82.0' Conc. OP	3/22/61	10/31/61	4/17/61	Good	8	12
I 15-5 (13) 239 U3 Hardy Creek-Cascade	9.703	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Fair	4	3
F 65 (8) U2 Sun River-Choteau	----	W.Mackin & Son $32,334.56	60.0' Conc. Br.	5/24/61	9/30/61	Not Started			
F 235 (27) U1 Armington-Lewistown	5.113	S.Birch, Inc. & S.Birch & Sons $477,170.89	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr.,3-81.5' Brs.	3/22/61	180 Cal. Days	4/20/61	Fair	8	4
U 249 (14)U1,U-UG 376(3) U1,Helena Sts.	0.513	C.B.Lauch Co. $300,715.78	Gr.,Agg.Surf.,Pave., P.M.Bit.Surf.OP & Dr.	5/24/61	7/31/62	Not Started			
S 329 (4) U1 Great Falls-So.	10.276	Maronick Const. $396,664.75	Agg.Surf.,P.M.Bit. Surf. & Dr.	2/21/61	160 Cal. Days	3/24/61	Good	39	38
S 330 (1) U-1 East Helena-S.W.	2.527	Hilde Const. $119,955.70	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/22/61	130 Cal. Days	4/21/61	Good	--	25
U-F-FG 395 (4) Great Falls Sts.	-----	Robertson& Cave $1,139,281.67	1,125.75' S.&C. Br.	2/17/60	10/31/61	3/15/60	Good	15	85
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	3/27/61	200 Cal. Days	4/26/61	Good	25	8
I-IG 15-8(6) 379 U1 & S 366(5), Sunburst-No.	4.783	Baltrusch Co. $760,829.24	Gr.,Agg.Surf.,P.M.S. 313.0' OP, 168.0' Interch.	10/28/59	240 Cal. Days	4/5/60	Fair	35	80
I-IG 15-8 (6) 379 U2 Sunburst-No.	4.235	F.Strandberg $38,746.00	Fencing & Cattle Gd.	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60		92
I 15-8 (10) 379 Pondera Co.-Can.Line Rd.	4.235	F.Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	Shutdown 12/7/60		45
F 208 (3) Babb-Piegan	0.866	Billings Const. $136,577.00	Gr.,Agg.Surf.,RMO & 121.5' Conc.Br.	7/1/60	50 Cal. Days	7/11/60	Fair	10	64
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr.,Agg.Surf.,P.M.S. & Dr.	10/28/59	140 Cal. Days	7/1/60	Fair	16	79
F 220 (7) Cutbank-E. & W.	0.492	Mountain Const. $68,063.35	Gr.,Agg.Surf.,R.M. Bit.Surf. & Dr.	8/24/60	100 Cal. Days	9/22/60	Fair	--	63
S 242 (1) Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Agg.Surf.,P.M.S., Dr. & 75' T.T.Br.	6/20/60	150 Cal. Days	8/9/60	Resumed 5/18/61	11	62
S 266 (1) Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Agg.Surf. & Dr.	6/2/60	220 Cal. Days	6/20/60	Shutdown 11/20/60		72
S 303 (4) Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Agg.Surf.,P.M.S. & Dr.	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60		92

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1961

Division 320 - (Continued)									
SMP 0399-61, Chouteau Blaine, Hill, Toole, Glacier	----	Richardson Co. $84,967.50	Crushing & Stockpiling	5/24/61	150 Cal. Days	Not Started			
SMP 1803-04-42 Junction Highway #89	----	MacRae Enter. $19,404.00	Sectionhouse	10/26/60	7/31/61	11/3/60	--	--	90
DISTRICT FOUR - GLENDIVE									
Division 410-Glendive									
I 94-6 (2) 216 Glendive-East	4.184	General Ins.Co. $762,435.42	Gr., Agg.Surf., P.M., Dr. & 17.25' Sept.	4/22/59	270 Cal. Days	5/22/59	Shutdown 9/13/60		
F 246 (9) U-1 Circle-Glendive	9.230	Gus Albert $566,397.56	Gr., Agg.Surf., P.M. Bit. Surf. & Dr.	5/21/61	220 Cal. Days	Not Started			
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr., Agg.Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	--	2	0
S 361 (10) U-1 Presserville-Girard-Fairview	5.489	A. Lalonde $325,783.80	Gr., Agg.Surf., P.M.S. & Dr.	12/21/60	180 Cal. Days	4/10/61	Fair	24	11
F 391 (13) & S 31 (5) Circle-Sidney-Northwest	9.716	A. Lalonde $351,184.65	Gr., Agg.Surf., P.M.S. & Dr.	7/1/60	100 Cal. Days	8/18/60	Shutdown 10/24/60		97
Division 420-Wolf Point									
R-AD 5 (2) Whitetail Access Road	3.023	Lloyd Lockrem $25,391.88	Gr. and Agg.Surf.	3/22/61	100 Cal. Days	4/13/61	Good	9	75
S 8 (10) U-1 Scobey-Opheim	8.976	Baltrusch Co. $334,565.02	Gr., Agg.Surf., P.M.S. & Dr.	11/22/60	180 Cal. Days	3/29/61	Fair	15	29
F 84(27), F 84(28) & F-FG 273(11), Wolf Point-No.Dak.Line & Sidney-Culbertson	14.596	A. Lalonde $758,200.96	Gr., Agg.Surf., P.M.S. & Dr.	2/17/60	180 Cal. Days	5/4/60	Shutdown 10/1/60		91
F 84(29)U1, F 144(4) U1, F 189(5)U1 & F 232 (4)U1, W.Point-No.Dak.Line	27.561	Richardson Co. $376,573.84	P.M.Bit.Surf.	8/24/60	130 Cal. Days	9/23/60	Resumed 5/9/61	31	64
F 144(6)U1, S 368(13) & S 368(14), Glasgow Nashua-Opheim-Can.Line	6.760	Richardson Co. $849,261.16	Gr., Agg.Surf., P.M.	5/21/61	240 Cal. Days	Not Started			
S 180 (1) Bainville-No. Dakota	7.635	Hilling Co. $196,829.49	Gr., Agg.Surf., Dr. & 100' TT Br.	2/21/61	200 Cal. Days	3/28/61	Good	45	30
F 189 (4) U1 & F 232 (3), Nashua-W.Point	8.184	Richardson Co. $411,081.48	Gr., Agg.Surf., P.M.S. & Dr.	4/20/60	200 Cal. Days	5/16/60	Resumed 5/15/61	31	85
S 257 (4) Tampico-Glasgow	3.788	G.E.Marshall $319,270.75	Gr., Agg.Surf. & Dr.	1/21/60	160 Cal. Days	6/13/60	--	--	93
Division 430 - Lewistown									
S 68 (4) U-1 Hilger- inifred-Big Sandy	10.502	Nilson-Smith $267,414.00	P.M.Bit.Surf.	11/22/60	150 Cal. Days	4/4/61	Good	30	22
U 103 (7) U-1 Lewistown-Roy	0.325	Walling Const. $52,716.90	Gr., Agg.Surf. & P.M. Bit.Surf.	3/22/61	120 Cal. Days	4/7/61	Good	11	38
F 333 (27)U1, F 26(6) U1, Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S.Base, P.M.Bit. Surf. & Dr.	2/21/61	220 Cal. Days	4/11/61	Fair	35	10

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1961

Division 430 - Continued									
F 333 (27) U2	-----	W. P. Roscoe	4 Conc. Brs. 346'	2/21/61	9/30/61	3/13/61	Good	12	36
Grass Range-Malta		$105,347.91							
F 333 (29) U1	11.832	R.J.Sundling	C.S.Base & P.M. Bit.	3/22/61	150 Cal.	4/18/61	Fair	--	7
Grass Range-Malta		$545,557.75	Surf.		Days				
DISTRICT FIVE- BILLINGS									
Division 510 - Billings									
I 90-8 (7) 394	----	W.R.Cahoon Co.	558.0' St. Br.	9/28/60	12/31/60	10/28/60	Fair	14	77
Reed Point-Columbus		$280,204.39							
I 90-8 (8) 438 U1	6.423	Long Const.	Gr.,Agg.Surf.,P.M.S.,	11/17/59	300 Cal.	11/23/59	Fair	20	88
Mossmain-Billings		$1,556,610.26	Dr.,153.0' OP & Front.Road		Days				
I 90-8 (8) 438 U2	6.423	McRae's S.O.S.	Fencing	11/17/59	100 Cal.	4/5/60	--	--	26
Mossmain-Billings		$33,140.22			Days				
I 90-8 (10) 451	----	W.R.Cahoon Co.	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Fair	20	78
Yellostone Riv. Br.		$808,983.80							
S 132 (3)	8.235	R.J.Sundling	Agg.Surf. & P.M.S.	5/25/60	100 Cal.	7/6/60	Shutdown		93
Billings-South		$208,941.85			Days		9/15/60		
S 322 (5) U-2	5.109	Myrl Clark	Gr.,Agg.Surf.,P.M.S.	4/20/60	200 Cal.	6/20/60	Shutdown		94
Hardin-Sarpy		$317,203.50	& Dr.		Days		10/6/60		
Division 520 - Miles City									
F 86 (19)	1.148	Northern Imp.	Gr.,C.S.Base,P.M.Bit.	4/19/61	130 Cal.	5/25/61	Fair	7	1
Mont. Ave.-Baker		$165,351.46	Surf. & Dr.		Days				
I 94-4 (3) 134	----	Sornsin & Tri-	268.0' S.&C. OP	2/19/60	7/31/60	3/31/60	Good	13	97
Miles City-E. & West		State-$324,466.92	& 290.0' S.&C.Br. & 153.0' OP						
I 94-4 (5) 127 U1	8.550	Peter Kiewit	Gr.,Agg.Surf.,P.M.S.,	2/16/60	400 Cal.	4/1/60	Fair	64	61
& F 135(17),M.City-West		$2,657,498.45	Dr. & 214.5' C. Inter.		Days				
I 94-4 (5) 127 U2	8.550	R.J.Sundling	Fencing	2/16/60	150 Cal.	5/23/60	--	3	92
Miles City-West		$35,986.25			Days				
I 94-4(6)136U1 &	12.442	Peter Kiewit	Gr.,Agg.Surf.,Conc.	4/19/61	400 Cal.	Not Started			
F 86(20)U1,M.City-East		$2,849,375.73	Pave.,P.M.Bit.Surf. & 4 Struc.		Days				
I 94-4 (6)136 U2	11.597	W.Mackin & Son	Fencing	4/19/61	200 Cal.	Not Started			
Miles City-East		$62,799.00							
F 156 (11) U2	-----	Holm Const.	138.0' C. Br.	4/19/61	11/30/61	Not Started			
Olive-Miles City		$49,164.09							
F 262 (12)	11.000	Myrl Clark	Stabilization of	5/25/60	100 Cal.	7/25/60	Shutdown		92
Broadus-Wyo. Line		$265,926.22	Agg.Surf.,P.M.S.		Days		9/9/60		
S 388 (1)	8.615	Gus Albert	Gr.,Agg.Surf.,P.M.,	7/20/60	150 Cal.	8/12/60	Fair	18	72
Miles City-Kinsey		$495,857.73	Dr. & 198.0' C. Br.		Days				

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1961

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 Unit 1 Superior - East and West	6.686	Zook Bros. Const. Co. $1,096,572.11	Gr., Agg. Surf., P.M.S. Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Fair	6	81
I 90-1 (6) 43 Unit 3 Superior - East and West	6.686	Parker and Knez $67,742.37	Fencing & Cattle Guards	1/21/60	100 Cal. Days	5/25/60	Fair	5	95
I 90-1 (15) 43 Superior - East and West	6.686	Tschache Bros. $21,306.97	Signing, Delineation and Lighting	7/5 /61	120 Cal. Days	Not Started			
I 90-3 (8) 180 Unit 1 & F 184 (14) Deer Lodge-No. & So. and Bearmouth-Deer Lodge	8.603	Holland Const. Co. $1,565,955.46	Gr., Agg. Surf., P.M.S. and Drain	5/25/60	300 Cal. Days	6/13/60	Good	53	79
I 90-3 (8) 180 Unit 2 Deer Lodge - No. and So.	----	Mont. Engr. & Const. $353,363.43	6 Prestress Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/61	7/13/60	Good	14	86
I 90-3 (8) 180 Unit 3 Deer Lodge - No. and So.	8.603	Colorado Fuel & Iron $54,373.04	Fencing & Cattle Guards	5/25/60	100 Cal. Days	6/21/60	Suspended 1/26/61		76
I 90-3 (10) 180 Deer Lodge - No. and So.	8.603	Highway Steel Contract. $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	Not Started			
F 215-D, S 218 (4) S 218 (5), S-US 220 (2) & S 298 (2) - Missoula Sts.	2.649	Asphalt Construction $92,575.56	Traffic Signals, Gr., Surf., P.M.S. Seal and Cover	4/19/61	130 Cal. Days	6/5/61	Good	17	13
S 221 (1) Thompson Falls-West	4.961	Bud King Const. Co. $295,297.38	Gr., and Agg. Surf.	11/22/60	150 Cal. Days	12/6/60	Shutdown 4/11/61		77
F 237 (16) & F 267 (11) Bonner-Ovando	29.812	Stanley Arkwright $984,257.75	Raise Grades, Agg. Surf. and P.M.S.	7/1/60	180 Cal. Days	7/28/60	Good	75	63
F 259 (9) Unit 1 Hamilton-Florence	14.498	Nilson-Smith $248,655.26	P.M.S.	10/26/60	120 Cal. Days	11/28/60	Shutdown 6/16/61		99
S 291 (4) Avon-Helmville	6.346	F & S Contracting $362,896.40	Gr., Surf. and P.M.S.	4/20/60	160 Cal. Days	5/18/60	Shutdown 10/11/60		90
S 328 (1) Conner Cutoff	1.215	Bud King Const.Co. $228,546.43	Gr., Surf., Road Mix Surf., Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	Not Started			
S.M.P. 3199-61 Mineral and Missoula Counties	----	Mountain Const. Co. $79,335.00	Crushing and Stockpiling	6/29/61	120 Cal. Days	Not Started			
Division 120 - Kalispell									
S 7 (6) Unit 1 Kalispell-Half Moon	6.549	United Paving Co. $457,921.94	Gr., Agg. Surf., P.M.S. and Dr.	3/22/61	150 Cal. Days	4/12/61	Fair	32	29
U 58 (23), U 257 (14) U-1, F 270 (7) U-1 - Manicke-Kalispell, West-Whitefish	2.241	United Paving Co. $363,855.17	Gr., Agg. Surf., P.M.S. and Drain	10/28/59	150 Cal. Days	12/14/59	Shutdown 10/6/60		96

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1961

Division 120 - Kalispell (Continued)									
S 65 (4) Unit 1 Clearwater - Big Fork	4.858	Zook Brothers $512,338.14	Gr., Agg. Surf., Bit. Surf. and Dr.	11/22/60	180 Cal. Days	11/19/60	Fair	10	15
F 191 (20) Unit 1 Pablo-Kalispell	7.300	Curtis Const. Co. $281,156.53	Gr., Surf., P.M.S. and Drain	3/22/61	150 Cal. Days	4/4/61	Good	23	37
F 191 (21) Unit 1 Pablo-Kalispell	7.247	United Paving Co. $252,742.13	Widening, Surf., P.M.S.	4/19/61	120 Cal. Days	5/17/61	Good	25	41
F 260 (9) West - East Glacier	6.173	Armstrong & Sons $45,393.75	Steel Guard Rail	4/19/61	100 Cal. Days	5/4/61	Fair	5	85
S.M.P. 1599 - Flathead, Lake and Lincoln Counties	----	Wm. W. Strever $124,470.00	Crushing and Stockpiling	3/16/60	150 Cal. Days	6/21/60	--	--	100
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 9 (9) Unit 1 Cardwell - Boulder	8.498	Albert Lalonde Co. $177,992.36	Agg.Surf. and P. M. S.	10/26/60	90 Cal. Days	5/3/61	Good	22	29
I 15-1 (11) 37 Unit 1 Idaho Line - Dillon	7.775	Nilson Smith $1,043,487.45	Gr., Surf., P.M.S., and Drain	3/22/61	400 Cal. Days	6/1/61	Good	18	15
I 15-1 (11) 37 Unit 2 Idaho Line - Dillon	----	Ralph Huckaba $222,558.72	4 Prestressed Concrete Beam Structures - 567.0'	3/22/61	6/30/62	4/17/61	Good	10	11
I 15-1 (11) 37 Unit 3 Idaho Line - Dillon	4.500	Hildreth Const. Co. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Fair	1	1
I 15-2 (7) 127 Butte - Urban	----	Peter Kiewit Sons' $98,891.58	168.0' Dual Structure	8/24/60	6/30/61	9/19/60	Good	21	90
I-ING 15-2 (8) 118 Dillon - Butte	4.245	Peter Kiewit Sons' $1,360,740.95	Gr., Surf., P.M.S., Dr., & 3 Conc. Overpasses	4/22/59	300 Cal. Days	6/16/59	Poor	4	99
I 15-2 (10) 118 Dillon - Butte	4.245	C. B. Lauch Const. $13,009.27	Signing and Delineation	11/1/60	90 Cal. Days	5/3/61	Poor	0	95
S 35 (10) Jackson - Dillon	15.894	S. Birch, Inc. and S. Birch & Sons Const. $271,297.21	Agg. Surf., and P. M. S.	8/24/60	160 Cal. Days	4/4/61	Good	28	35
F 43 (14) Unit 2 Wisdom - Divide	1.895	Naranche & Konda $137,266.67	Gr., Surf., B.S.T. and Drain	2/17/60	100 Cal. Days	6/14/60	Resumed 6/27/61		99
F 43 (15) Unit 1 Wisdom - Divide	31.359	Nilson-Smith Const. $381,402.49	P. M. S.	10/26/60	150 Cal. Days	6/22/61	Fair	9	1
F 68 (9) Anaconda - East	6.088	Naranche & Konda $800,519.87	Gr., Surf., P.M.S and Drain	7/1/60	50 Cal. Days	8/2/60	Good	48	82
F 68 (11) Anaconda - East	6.088	Electrical Products $24,022.18	Signing and Delineation	7/5 /61	150 Cal. Days	Not Started			
S 160 (1) Silver Star - Waterloo	----	Schye and Sullivan $106,856.78	224.5' Prestressed Br.	9/28/60	6/30/61	10/24/60	Completed 6/9/61		
S 167 (6) Cardwell - Southeast	4.978	Hilde Const. Co. $341,016.40	Gr., Surf., B. S. T. and Drain	7/5/61	220 Cal. Days	Not Started			
S 304 (5) Anaconda - Galen	6.694	Holland Const. Co. $144,873.50	Gr., Dr. and Agg. Surf.	11/22/60	150 Cal. Days	3/6/60	Poor	7	73

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1961

Division 220 - Bozeman									
ROW FHP 60-A Raynolds Pass - Ennis	9.00	Peter Kiewit Sons' $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Fair	9	61
S 66 (2) Unit 1 Emigrant Bridge and Approach Road	1.218	Bud King & McLaughlin $27,478.32	Agg. Surf., & P. M. S.	6/14/61	90 Cal. Days	6/28/61	---	11	3
I-IG 90-6 (2) 309 Unit 1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr., Surf., P.M.S., Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Poor	25	1
I-IG 90-6 (2) 309 Unit 2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Poor	3	0
I 90-7 (4) 330 Livingston - East & West	----	W. R. Cahoon Co. $642,857.48	Dual 7,320.42' S & C Structures	11/18/59	9/30/61	12/16/59	Good	15	93
I-IG 90-7 (9) 327 Unit 1 and F 185 (6) Unit 1 Livingston-South-East & West	12.087	Bud King-McLaughlin $3,134,965.16	Gr., Surf., P.M.S., Dr., and Irrigation Facilities	12/21/60	350 Cal. Days	1/25/61	Good	110	34
I-IG 90-7 (9) 327 Unit 2 Livingston - South & East	----	Schultz & Lindsay $505,374.87	1,486.5' S & C Overpass	12/21/60	6/30/62	1/30/61	Good	27	25
I-IG 90-7 (9) 327 Unit 3 & F 185 (6) Unit 3 Livingston - South-East & West	12.087	Lahren Const. Co. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Fair	7	32
I-IG 90-7 (9) 327 Unit 4 and F 13 (6) Unit 1 Livingston - South	4.210	S.Birch, Inc. & S.Birch & Sons $292,065.41	Gr., Surf., P.M.S., and Drain	9/28/60	120 Cal. Days	10/24/60	Good	42	94
F 217 (12) Unit 1, F 217 (13) Unit 1 & S 273 (3) Unit 1 Gardiner-Livingston & Pray Siding-Mill Creek	24,815	Bud King-McLaughlin $612,096.80	Gr., Surf., P.M.S., and Drain	1/25/61	180 Cal. Days	2/28/61	Good	64	65
S 370 (12) Bozeman-Wilsall	5.760	Albert Lalonde Co. $470,572.42	Gr., Surf., and Drain	8/24/60	200 Cal. Days	10/25/60	Good	28	87
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth & Maronick $366,116.30	Gr. Agg. Surf., P.M.S. and Drain	8/11/59	180 Cal. Days	8/12/59	Shutdown 9/11/60		96
I-IG-ING 15-4 (4) 182 U-2, & F 214 (3) U-1-Helena-So.	2.770	Hilde Const. Co. $1,129,813.43	Gr., Surf., P.M.S, Dr. & Dual 260.5' St. U.P.	9/28/60	300 Cal. Days	10/12/60	Good	64	61
I-IG-ING 15-4 (4) 182 U-3 Helena-South	2.770	Ken Larson Exc. $43,314.43	Fencing & Cattle Guards	9/28/60	100 Cal. Days	10/12/60	Poor	0	70
I-IG-ING 15-4 (4) 182 U-4, & I 15-4 (5) 185 U-1 Helena-North	1.248	S. Birch, Inc. & S. Birch & Sons	Gr., Surf., P.M.S., Dr., 242.5' Interchange & 214.5' Grade Sep.	5/24/61	300 Cal. Days	6/8/61	Fair	9	5
I-IG-ING 15-4 (4) 182 U-6, & I 15-4 (5) 185 U-2 Helena-North	1.248	U. S. Steel Corp. Cyclone Fence Dept. $32,110.94	Fencing & Cattle Guards	5/24/61	100 Cal. Days	Not Started			
I-IG-ING 15-4 (4) 184 U-1 G. N & N. P. Helena	----	Sletten Const. Co. $569,389.84	Dual S & C Overpass	6/19/59	11/30/61	7/20/59	Fair	0	97

Division 310 - Great Falls (Continued)									
I 15-4 (9) 194 Unit 1 Helena-Hill-Sieben	12.663	Earl L. McNutt and Frank Baulne. $3,788,848.75	Gr., Surf., P.M.S., Dr., & Dual 118.0' Structure	6/14/61	400 Cal. Days	Not Started			
I 15-4 (9) 194 Unit 2 Helena-Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Guards	6/14/61	150 Cal. Days	Not Started			
I 15-4 (10) 182 & F 214 (4) Lewis & Clark Co. Line-North	3.469	Highway Steel Contr. $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	Not Started			
I 15-5 (9) 275 Unit 1 Sun River-Great Falls	8.337	Interstate Contractors $2,629,104.83	Gr., Surf. and Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 10/31/60	95	
I-15-5 (9) 275 Unit 3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Shutdown 11/11/60	90	
I 15-5 (13) 239 Unit 1 Hardy Creek-Cascade	9.702	Baltrusch Const. Co. $1,741,788.17	Gr., Surf., P.M.S., and Drain	3/22/61	420 Cal. Days	4/24/61	Good	38	18
I 15-5 (13) 239 Unit 2 Hardy Creek-Cascade	----	A & B Const.Co. $220,912.08	3 Interchanges and 82.0' Conc. Overpass	3/22/61	10/31/61	4/17/61	Fair	9	32
I 15-5 (13) 239 Unit 3 Hardy Creek-Cascade	9.703	Boulet Const. Co. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Good	4	20
F 50 (9) Rogers Pass - Simms	2.476	Boulet Const. Co. $22,841.88	Guard Rail - 10,062.5'	6/14/61	90 Cal. Days	Not Started			
F 65 (8) Unit 2 Sun River-Choteau	----	W. Mackin & Son $32,334.56	60.0' Conc. Br.	5/24/61	9/30/61	Not Started			
F 180 (4) & U 277 (5) Great Falls Streets	3.198	Mont. Sand & Gravel $239,875.32	Minor Gr., Surf., P.M.S. Seal Coat Oiling, New Median Curb and Dr.	6/27/61	70 Cal. Days	Not Started			
F 235 (27) Unit 1 Armington-Lewistown	5.113	S. Birch, Inc. & S. Birch & Sons $477,170.89	Gr., Surf., P.M.S., Dr., 3 - 81.5' Bridges	3/22/61	180 Cal. Days	4/20/61	Good	40	19
U 249 (14) U-1, U-UG 376 (3) U-1-Helena Streets	0.513	C. B. Lauch Co. $300,715.78	Gr., Surf., Pave., P.M.S., O.P and Dr.	5/24/61	7/31/62	6/13/61	Fair	7	3
S 329 (4) Unit 1 Great Falls-South	10.276	Maronick Const. $396,664.75	Surf., P.M. S., & Dr.	2/21/61	160 Cal. Days	3/24/61	Fair	35	60
S 330 (1) Unit 1 East Helena-Southwest	2.527	Hilde Const. Co. $119,955.70	Gr., Surf., P.M.S., and Drain	3/22/61	130 Cal. Days	4/21/61	Good	25	70
U-F-FG 395 (4) Great Falls Streets	----	Robertson & Cave and Sletten Const. Co. $1,139,281.67	1,125.75' S & C Br.	2/17/60	10/31/61	3/15/60	Good	20	87
Division 320 - Havre									
S 13 (5) Unit 1 Rudyard - Goldstone	5.288	O'Neil Const. Co. $327,239.94	Gr., Surf., P.M.S., and Drain	3/27/61	200 Cal. Days	4/26/61	Good	40	30
I-IG 15-8 (6) 379 Unit 1 & S 366 (5), Sunburst-No.	4.783	Baltrusch Const. Co. $760,829.24	Gr., Surf., P.M.S., 313.0' OP, 168.0' Inter.	10/28/59	240 Cal. Days	4/5/60	Shutdown 6/7/61	93	
I-IG 15-8 (6) 379 Unit 2 Sunburst-North	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Guards	10/28/59	100 Cal. Days	5/16/60	Shutdown 11/3/60	92	

Division 320 - Havre - (Continued)								
I 15-8 (10) 379 Pondera Co.-Canadian Line	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	12/5/60	Shutdown 12/7/60	45
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr., Surf., and Drain	6/14/61	200 Cal. Days	Not Started		
F 208 (3) Babb-Piegan	0.866	Billings Const. Co. $136,577.00	Gr., Surf., R.M.O. & 121.5' Conc. Br.	7/1/60	50 Cal. Days	7/11/60	Good 12	89
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr., Surf., P.M.S. & Drain	10/28/59	140 Cal. Days	7/1/60	Good 16	95
F 220 (7) Cutbank - East and West	0.492	Mountain Const. Co. $68,063.35	Gr., Surf., R.M.O. & Drain	8/24/60	100 Cal. Days	9/22/60	Shutdown 6/14/61	91
S 242 (1) Box Elder - West	4.367	O'Neil Const. Co. $193,898.31	Gr., Surf., P.M.S., Dr. and 75.0' T. T. Br.	6/20/60	150 Cal. Days	8/9/60	Fair 16	73
S 266 (1) Browning-Babb	9.789	Billings Const. Co. $584,286.07	Gr., Surf., and Dr.	6/2/60	220 Cal. Days	6/20/60	Fair 18	89
S 303 (4) Chester-South	5.269	O'Neil Const. Co. $214,688.37	Gr., Surf., P.M.S., and Drain	2/17/60	140 Cal. Days	4/7/60	Shutdown 10/18/60	92
S.M.P. 0399-61-Chouteau, Blaine, Hill, Toole, Glacier Counties	---	Richardson Const. Co. $84,967.50	Crushing and Stockpiling	5/24/61	150 Cal. Days	6/15/61	Good 8	12
S.M.P. 1803-04-42 Junction Highway #89	---	MacRae Enterprises $19,404.00	Sectionhouse at St. Mary's	10/26/60	7/31/61	11/3/60	Completed 6/29/61	
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
S 32 (11) Glendive-Richey Northwest	7.408	Haggart Const. Co. $291,557.58	Gr., Surf., P.M.S., Seal and Drain	7/5/61	140 Cal. Days	Not Started		
I 94-6 (2) 216 Glendive-East	4.184	General Ins. Co. $762,435.42	Gr., Surf., P.M.S., Dr. & 17.25' Grade Sep.	4/22/59	270 Cal. Days	5/22/59	Shutdown 9/13/60	97
F 246 (9) Unit 1 Circle-Glendive	9.230	Gus Albert $566,397.56	Gr., Surf., P.M.S., and Drain	5/21/61	220 Cal. Days	6/13/61	Fair 17	5
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. Co. $180,511.91	Gr., Surf., and Drain	1/25/61	200 Cal. Days	5/22/61	Good 14	25
S 361 (10) Unit 1 Presserville-Girard-Fairview	5.489	Albert Lalonde $325,783.80	Gr., Surf., P.M.S., and Drain	12/21/60	180 Cal. Days	4/10/61	Good 22	31
F 391 (13) & S 31 (5) Circle-Sidney Northwest	9.716	Albert Lalonde $351,184.65	Gr., Surf., P.M.S., and Drain	7/1/60	100 Cal. Days	8/18/60	Shutdown 10/24/60	97
Division 420 - Wolf Point								
R-AD 5 (2) Whitetail Access Road	3.023	Lloyd Lockrem $25,391.88	Gr., and Agg. Surf.	3/22/61	100 Cal. Days	4/13/61	Completed 6/6/61	
S 8 (10) Unit 1 Scobey-Opheim	8.976	Baltrusch Const. Co. $334,565.02	Gr., Surf., P.M.S., and Drain	11/22/60	180 Cal. Days	3/29/61	Good 32	61
S 73 (4) Unit 1 Reserve-No. Dakota Line	8.444	Schultz & Lindsay $314,445.62	Gr., Surf., P.M.S.,	7/5/61	250 Cal. Days	Not Started		

Division 420 - Wolf Point (Continued)									
F 84 (27), F 84 (28) and F-FG 273 (11) - Wolf Point-No. Dak. Line & Sidney-Culbertson	14.596	Albert Lalonde Co. $758,200.96	Gr., Surf., P.M.S., and Drain	2/17/60	180 Cal. Days	5/4/60	Fair	18	92
F 84 (29) U-1, F 144 (5) U-1 F 189 (5) U-1, F 232 (4) U-1 W.Point-No. Dak. Line	27.561	Richardson Const. Co. $376,573.84	P.M.Bit. Surf.	8/24/60	130 Cal. Days	9/23/60	Fair	34	93
F 84 (29) U-2, F 144 (5) U-2 F 189 (5) U-2, F 232 (4) U-2 W.Point-No. Dak. Line	27.561	Peter Kiewit Sons' $59,620.60	Seal Coat Oiling	6/14/61	30 Cal. Days	Not Started			
F 144 (6) U-1, S 368 (13) & S 368 (14) Glasgow-Nashua-Opheim-Canadian Line	6.760	Richardson Const. Co. $849,261.16	Gr., Surf., P.M.S.	5/21/61	240 Cal. Days	6/13/61	Fair	60	5
S 180 (1) Bainville-North Dakota Line	7.635	Hilling Const. Co. $196,829.49	Gr., Surf., Dr. & 100.0' T.T. Br.	2/21/61	200 Cal. Days	3/28/61	Good	35	82
F 189 (4) U-1 & F 232 (3) Nashua-Wolf Point	8.184	Richardson Const. Co. $411,081.48	Gr., Surf., P.M.S., and Drain	4/20/60	200 Cal. Days	5/16/60	--	0	94
S 257 (4) Tampico-Glasgow	3.788	G. E. Marshall $319,270.75	Gr., Surf. and Drain	1/21/60	160 Cal. Days	6/13/60	--	--	93
Division 430 - Lewistown									
S 68 (4) Unit 1 Hilger-Winifred-Big Sandy	10.502	Nilson-Smith Const. $267,414.00	P.M. Bit. Surf.	11/22/60	150 Cal. Days	4/4/61	Good	35	65
U 103 (7) Unit 1 Lewistown-Roy	0.325	Walling Const. Co. $52,716.90	Gr., Surf., P.M.S.	3/22/61	120 Cal. Days	4/7/61	Poor	8	57
F 103 (10) U-1 & F 333 (28) Unit 1-Lewistown-Roy and Grass Range-Malta	11.452	Northwestern Engr. $688,619.99	Gr., Cem. Stab. Base, P.M.S. and Drain	7/5/61	220 Cal. Days	Not Started			
S 121 (3) Utica-Hobson	5.334	Francis Tindall $113,812.39	Gr., Surf., and Drain	7/5/61	220 Cal. Days	Not Started			
S 107 (8) Unit 1 Armells Creek-Hays-Harlem	10.619	Francis Tindall $259,485.34	Minor Gr., Drain, Surf., & P.M.S.	7/5/61	100 Cal. Days	Not Started			
F 333 (27) Unit 1 & F 26 (6) U-1, Roundup-Grass Range-Malta	11.218	Peter Kiewit Sons' $723,297.09	Gr., C. S. Base, P.M.S., and Drain	2/21/61	220 Cal. Days	4/11/61	Poor	31	20
F 333 (27) Unit 2 Grass Range-Malta	----	W. P. Roscoe Co. $105,347.91	4 Conc. Brs. - 346.0'	2/21/61	9/30/61	3/13/51	Good	13	58
F 333 (29) Unit 1 Grass Range-Malta	11.832	R. J. Sundling $545,557.75	C. S. Base and P.M.S.	3/22/61	150 Cal. Days	4/18/61	Good	--	65
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 50 (4) Hysham East and South	7.962	Albert Lalonde Co. $218,704.73	Gr., Surf., and Drain	6/14/61	200 Cal. Days	6/21/61	Good	4	1
I 90-8 (7) 394 Reed Point-Columbus	----	W. R. Cahoon Co. $280,204.39	558.0' Steel Bridge	9/28/60	12/31/61	10/28/60	Good	15	87

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1961

Division 510 - Billings (Continued)									
I 90-8 (8) 438 Unit 1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Surf., P.M.S., Dr. & 153.0' OP and Front Rd.	11/17/59	300 Cal. Days	11/23/59	Good	30	94
I 90-8 (8) 438 Unit 2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	--	--	26
I 90-8 (10) 451 Yellowstone River Bridge	----	W. R. Cahoon Co. $808,983.80	937.75' Steel Bridge	6/8/60	6/30/62	6/22/60	Good	18	85
S 132 (3) Billings-South	8.235	R. J. Sundling $208,941.85	Agg. Surf. and P.M.S.	5/25/60	100 Cal. Days	7/6/60	Completed 6/28/61		
S 136 (2) Unit 1 Wyoming Line-Belfry	10.539	Long Const. Co. $212,473.10	Surf., and P. M. S.	7/5/61	120 Cal. Days	Not Started			
S 260 (3) Unit 1 Lodge Grass-St. Xavier	11.412	Albert Lalonde Co. $211,507.28	Surf., and P.M.S.	7/5/61	100 Cal. Days	Not Started			
S 322 (5) Unit 2 Hardin-Sarpy	5.109	Myrl Clark $317,203.50	Gr., Surf., P.M.S., and Drain	4/20/60	200 Cal. Days	6/20/60	Completed 6/28/61		
S.M.P. 0599-61 - Big Horn, Carbon and Yellowstone Counties	----	Empire Sand & Gravel $83,600.00	Crushing and Stockpiling	6/14/61	130 Cal. Days	Not Started			
SMP 3399-61 - Golden Valley-Musselshell & Yellowstone Counties	----	Schultz & Lindsay $61,470.00	Crushing and Stockpiling	6/14/61	130 Cal. Day	Not Started			
Division 520 - Miles City									
F 86 (19) Montana Avenue - Baker	1.148	Northern Improvement $165,351.46	Gr., C.S. Base, P.M.S. and Drain	4/19/61	130 Cal. Days	5/25/61	Fair	11	27
I 94-4 (3) 134 Miles City-East & West	----	Sornsin & Tristate $324,466.92	92.0' & 290.0' S & C Br. and 153.0' OP	2/19/60	7/31/61	3/31/60	Good	1	97
I 94-4 (5) 127 Unit 1 & F 135 (17)-Miles City-West	8.550	Peter Kiewit Sons' $2,657,498.45	Gr., Surf., P.M.S., Dr. & 214.5' Conc. Inter.	2/16/60	400 Cal. Days	4/1/60	Good	82	75
I 94-4 (5) 127 Unit 2 Miles City-West	8.550	R. J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	--	0	98
I 94-4 (6) 136 U-1 & F 86 (20) U-1-Miles City-East	12.442	Peter Kiewit Sons' $2,849,375.73	Gr., Surf., Conc. Pave. P.M.S., & 4 Structures	4/19/61	400 Cal. Days	6/18/61	Fair	11	1
I 94-4 (6) 136 Unit 2 Miles City-East	11.597	Walter Mackin & Son $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Good	6	4
F 156 (10) U-1 & F 156(11) U-1-Olive-Miles City	13.187	Gus M. Albert $759,600.10	Gr., Surf., P.M.S.,	7/5/61	300 Cal. Days	Not Started			
F 156 (11) Unit 2 Olive-Miles City	----	Holm Construction $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Poor	5	12
F 262 (12) Broadus-Wyoming Line	11.000	Myrl Clark $265,926.22	Stabilization of Agg. Surf., & P.M.S.	5/25/60	100 Cal. Days	7/25/60	Completed 6/19/61		
S 388 (1) Miles City-Kinsey	8.615	Gus M. Albert $395,857.73	Gr., Surf., P.M.S., Dr. & 198.0' Conc. Br.	7/20/60	150 Cal. Days	8/12/60	Poor	0	81

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1961

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contracts Awarded	Date of Completion	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf., PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Fair	24	93
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gds.	1/21/60	100 Cal. Days	5/25/60	--		99
I 90-1 (15) 43 Superior-East & West	6.686	Tschache Bros. $21,306.97	Signing, Delineation and Lighting	7/5/61	120 Cal. Days	8/21/61	Fair	5	4
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No. & So. & Bearmouth-D. Lodge	8.603	Holland Const. $1,565,955.46	Gr., Agg. Surf., PMS & Dr.	5/25/60	300 Cal. Days	6/13/60	--	4	96
I 90-3 (8) 180 U-2 Deer Lodge-No. & So.	-----	Mont. Engr. & Const. $353,363.43	6 Prestress Conc. & 2 Reinf. Conc. Brs.	5/25/60	8/31/61	7/13/60	Completed 8/30/61		
I 90-3 (8) 180 U-3 Deer Lodge-No. & So.	8.603	Colo. Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	--	5	85
I 90-3 (10) 180 Deer Lodge-No. & So.	8.603	Highway Steel $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	Not Started			
F 215 D, S 218 (4) S 218 (5), S-US 220 (2) & S 298 (2), Missoula Sts.	2.649	Asphalt Const. $92,575.56	Traffic Signals, Gr., Surf., PMS, Seal & Cover	4/19/61	130 Cal. Days	6/5/61	Fair	3	73
~~S 221 (1)~~ Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr. and Agg. Surf.	11/22/60	150 Cal. Days	12/6/60	--	--	97
F 237 (16) & F 267 (11) Bonner-Ovando	29.812	S. Arkwright, Inc. $984,257.75	Raise Grades, Agg. Surf. & PMS	7/1/60	180 Cal. Days	7/28/60	Fair	30	93
S-SG 272 (2) NW Frenchtown Wye-West.	1.731	Naranche & Konda $46,331.95	Agg. Surf., PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Fair	20	25
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr., Surf., & PMS	4/20/60	160 Cal. Days	5/18/60	--	--	99
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr., Cem. Stab. Base, PMS & Dr.	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf., Road Mix Surf., Dr. & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	Good	9	11
SMP 3110-22 - US #10 Mont.-Idaho Line	34.691	Zook Bros. Const. $68,437.00	Seal Coat Oiling	7/19/61	9/15/61	8/23/61	Good	28	63
SMP 3199-61 Mineral & Missoula	-----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Fair	--	15

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1961

Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving Co. $457,921.94	Gr., Agg. Surf., PMS & Dr.	3/22/61	150 Cal. Days	4/12/61	Poor	16	49
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr., Agg. Surf., PMS & Dr.	11/22/60	180 Cal. Days	11/19/60	Fair	55	59
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr., Surf., PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Poor	3	71
F 191 (21) U-1 Pablo-Kalispell	7.247	United Paving Co. $252,742.13	Widening, Surf., & PMS	4/19/61	120 Cal. Days	5/17/61	Fair	6	98
SMP 102-1501-02-12-42 Kalispell Div. Office	-----	Robt. W. Ross $21,675.00	Const. & Remodeling of Division Office	7/19/61	11/30/61	8/8/61	Good	4	25
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr., Agg. Surf. PM Bit. Surf. & Dr.	8/30/61	240 Cal. Days	Not Started			
~~S 9 (9) U-1~~ Cardwell-Boulder	8.498	Albert Lalonde $177,992.36	Agg. Surf. & PMS	10/26/60	90 Cal. Days	5/3/61	Completed 8/4/61		
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr., Agg. Surf., PMS & Dr.	3/22/61	400 Cal. Days	6/1/61	Good	24	35
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prestress. Conc. Beam Struc. - 567.0'	3/22/61	6/30/62	4/17/61	Good	9	36
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	--	--	4
~~I 15-2 (10) 118~~ Dillon-Butte	4.245	C.B. Lauch Const. $13,009.27	Signing & Delineation	11/1/60	90 Cal. Days	5/3/61	Completed 8/10/61		
I 15-2 (14) 127 U-1, F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr., Agg. Surf., Conc. Pav., PM Bit. Surf., Seal Coat & Dr.	8/30/61	400 Cal. Days	Not Started			
I 15-2 (14) 127 U-2 Butte Urban	2.708	US Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
~~S 35 (10)~~ Jackson-Dillon	15.894	S. Birch, Inc. & S. Birch & Sons $271,297.21	Agg. Surf. & PMS	8/24/60	160 Cal. Days	4/4/61	Completed 8/24/61		
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S. Arkwright, Inc. $699,594.72	Gr., Agg. Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	--	16	5
F 42 (1) U-2 Idaho Line-Wisdom	---	Watters Const. $69,600.05	214.5' Conc. Struc.	7/19/61	7/31/62	8/2/61	Good	7	7
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	PMS	10/26/60	150 Cal. Days	6/22/61	Good	41	54
~~F 68 (9)~~ Anaconda-East	6.088	Naranche & Konda $800,519.87	Gr., Agg. Surf., PMS & Dr.	7/1/60	50 Cal. Days	8/2/60	Completed 8/10/61		
F 68 (11) Anaconda-East	6.088	Electrical Products $24,022.18	Signing & Delineation	7/5/61	150 Cal. Days	8/7/61	--	--	30

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1961

Division 210 (Continued)									
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. Co. $341,016.40	Gr., Surf., BST & Dr.	7/5/61	220 Cal. Days	8/24/61	--	10	2
Division 220 - Bozeman									
ROW FHP 60-A Raynolds Pass-Ennis	9.00	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	--	1	91
~~S 66 (2) U-1~~ Emigrant Br. & App. Rd.	1.218	King & McLaughlin $27,478.32	Agg. Surf. & PMS	6/14/61	90 Cal. Days	6/28/61	Completed 8/22/61		
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr., Agg. Surf., PMS, Dr. & 3 Struc.	5/24/61	420 Cal. Days	6/15/61	Fair	164	24
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	14
I 90-7 (4) 330 Livingston-East & West	-----	W. R. Cahoon Co. $642,857.48	Dual Struc., 7320.42'	11/18/59	9/30/61	12/16/59	Fair	12	95
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-South-East & West	12.087	King & McLaughlin $3,134,965.16	Gr., Surf., PMS, Dr. & Irrigation Facilities	12/21/60	350 Cal. Days	1/25/61	Good	102	48
I-IG 90-7 (9) 327 U-2 Livingston-South & East	----	Schultz & Lindsay $505,374.87	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Good	35	62
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-South-East & West	12.087	Lahren Const. Co. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	Fair	3	56
~~F 217 (12) U-1, F 217 (13) U1 & S 273 (3)~~ U1, Gardiner-Livingston & Pray Siding-Mill Cr.	24.815	King & McLaughlin $612,096.80	Gr., Surf., PMS & Dr.	1/25/61	180 Cal. Days	2/28/61	Completed 8/22/61		
~~S 370 (12)~~ Bozeman-Wilsall	5.760	Albert Lalonde Co. $470,572.42	Gr., Surf. & Dr.	8/24/60	200 Cal. Days	10/25/60	Completed 8/25/61		
SMP 1699-61, Gallatin, Madison & Beaverhead	-----	W. B. Harding $47,415.00	Gr. & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Fair	7	16
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U2 & F 214 (3) U1, Helena-So.	2.770	Hilde Const. Co. $1,129,813.43	Gr., Surf., PM, Dr. & Dual 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Poor	4	71
I-IG-ING 15-4 (4) 182 U3 Helena-South	2.770	Ken Larson Exc. $43,314.43	Fencing & Cattle Gds.	9/28/60	100 Cal. Days	10/12/60	--	--	80
I-IG-ING 15-4(4) 182 U4 & I 15-4 (5) 185 U1 Helena-North	1.248	S. Birch, Inc. & S. Birch & Sons $636,632.67	Gr., Surf., PMS, Dr., 242.5' Interchange & 214.5' Grade Sep.	5/24/61	300 Cal. Days	6/8/61	Good	12	28
I-IG-ING 15-4 (4) 182 U6 & I 15-4 (5) 185 U2 Helena-North	1.248	US Steel Corp. Cyclone Fence Dept. $32,110.94	Fencing & Cattle Gds.	5/24/61	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1961

Division 310 (Continued)

I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Baulne $3,788,848.75	Gr., Surf., PMS, Dr. & Dual 118.0' Struc.	6/14/61	400 Cal. Days	7/19/61	Poor	14	1
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gds.	6/14/61	150 Cal. Days	6/28/61	Fair	1	21
I 15-4 (10) 182 & F 214 (4) Lewis & Clark Co. Line-No.	3.469	Highway Steel Con. $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	Not Started			
~~I 15-5 (9) 275 U-1~~ Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr., Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Completed 8/21/61		
~~I 15-5 (9) 275 U-3~~ Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fencing	7/22/59	100 Cal. Days	3/28/60	Completed 8/16/61		
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr., Surf., PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Good	28	31
I 15-5 (13) 239 U-2 Hardy Creek-Cascade	----	A & B Construction $220,912.08	3 Interchanges & 82.0' Conc. OP	3/22/61	10/31/61	4/17/61	Good	10	71
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.703	Boulet Const. Co. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 8/11/61		25
~~F 50 (9)~~ Rogers Pass-Simms	2.476	Boulet Const. Co. $22,841.88	Guard Rail	6/14/61	90 Cal. Days	7/26/61	Completed 8/29/61		
F 65 (8) U-2 Sun River-Choteau	----	W. Mackin & Son $32,334.56	60.0' Conc. Br.	5/24/61	9/30/61	7/5/61	Good	6	87
S 121 (3) Utica-Hobson	4.334	Francis Tindall $113,812.39	Gr., Surf. & Dr.	7/5/61	220 Cal. Days	Not Started			
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont. Sand & Gravel $239,875.32	Minor Gr., Surf., PMS, S.C.O., New Med. Curb. & Dr.	6/27/61	70 Cal. Days	7/31/61	Good	33	60
F 235 (27) U-1 Armington-Lewistown	5.113	S. Birch, Inc. & S. Birch & Sons $477,170.89	Gr., Surf., PMS & 3 - 81.5' Bridges	3/22/61	180 Cal. Days	4/20/61	Good	66	61
U 249 (14) U-1, U-UG 376 (3) U-1, Helena Sts.	0.513	C.B. Lauch Const. $300,715.78	Gr., Surf., Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Fair	7	7
~~S 329 (4) U-1~~ Great Falls-So.	10.276	Maronick Const. $396,664.75	Surf., PMS & Dr.	2/21/61	160 Cal. Days	3/24/61	Completed 8/25/61		
~~S 330 (1) U-1~~ East Helena-Southwest	2.527	Hilde Const. Co. $119,955.70	Gr., Surf., PMS & Dr.	3/22/61	130 Cal. Days	4/21/61	Completed 8/25/61		
U-F-FG 395 (4) Great Falls Sts.	----	Robertson & Cave Sletten Const. Co. $1,139,281.67	1,125.75' S & C Br.	2/17/60	10/31/61	3/15/60	Good	15	94

Division 320 - Havre

S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. Co. $327,239.94	Gr., Surf., PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Good	18	73
I-IG 15-8 (6) 379 U-1 & S 366 (5), Sunburst-No.	4.783	Baltrusch Const. $760,829.24	Gr., Surf., PMS, 313.0' OP, 168.0' Inter.	10/28/59	240 Cal. Days	4/5/60	--	--	98

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1961

Division 320 -(Continued)									
~~I-IG 15-8 (6) 379 U-2~~ Sunburst-North	4.235	Fred Strandberg $38,746.00	Fencing & Cattle Gds.	10/28/59	100 Cal. Days	Completed 8/23/61			
~~I 15-8 (10) 379~~ Pondera Co.Line-Can. Line	4.235	Fred Strandberg $12,315.80	Signing & Delineation	10/26/60	90 Cal. Days	Completed 8/24/61			
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Fair	12	27
~~F 208 (3)~~ Babb-Piegan	0.866	Billings Const. $136,577.00	Gr.,Surf.,RMO & 121.5' Conc. Br.	7/1/60	50 Cal. Days	Completed 8/10/61			
~~F 220 (7)~~ Cutbank-East and West	0.492	Mountain Const. $68,063.35	Gr.,Surf.,RMO & Dr.	8/24/60	100 Cal. Days	Completed 7/28/61			
~~S 242 (1)~~ Box Elder-West	4.367	O'Neil Const. $193,898.31	Gr.,Surf.,PMS, Dr. & 75.0' T.T. Br.	6/20/60	150 Cal. Days	Completed 8/24/61			
~~S 266 (1)~~ Browning-Babb	9.789	Billings Const. $584,286.07	Gr.,Surf. & Dr.	6/2/60	220 Cal. Days	Completed 8/31/61			
S 290 (12) Geraldine-Fort Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr., & 708.0' St. Bridge	7/19/61	7/31/63	8/16/61	Slow	5	0
~~S 303 (4)~~ Chester-South	5.269	O'Neil Const. $214,688.37	Gr.,Surf.,PMS & Dr.	2/17/60	140 Cal. Days	Completed 7/28/61			
SMP 0399-61, Chouteau Blaine, Hill, Toole, Glacier	-----	Richardson Const. $84,967.50	Cr. & Stockpiling	5/24/61	150 Cal. Days	6/15/61	Good	6	41
AR302-0061-05-012 Repair F 132 (6) Chester-Gildford	-----	Walter Laas $3,440.00	Repair of Bridge	8/30/61	11/30/61	Not Started			
DISTRICT FOUR - GLENDIVE	* - See note at end of report concerning F 315 (15).								
Division 410 - Glendive									
S 32 (11) Glendive-Richey Northwest	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Poor	32	10
F 246 (9) U-1 Circle-Glendive	9.230	Gus M. Albert $566,397.56	Gr.,Surf.,PMS & Dr.	5/21/61	220 Cal. Days	6/13/61	Good	78	59
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Fair	18	59
S 361 (10) U-1 Presserville-Girard-Fairview	5.489	Albert Lalonde Co. $325,783.80	Gr.,Surf.,PMS & Dr.	12/21/60	180 Cal. Days	4/10/61	Good	20	78
Division 420 - Wolf Point									
~~S 8 (10) U-1~~ Scobey-Opheim	8.976	Baltrusch Const. $334,565.02	Gr.,Surf.,PMS & Dr.	11/22/60	180 Cal. Days	Completed 8/25/61			
S 73 (4) U-1 Reserve-No. Dak. Line	8.444	Schultz & Lindsay $314,445.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	Not Started			
~~F 84 (29) U2,F 144 (5) U2, F 189 (4) U2 & F 232 (4) U2~~ Wolf Point-North Dakota Line	27.561	Peter Kiewit $59,620.60	Seal Coat Oiling	6/14/61	30 Cal. Days	Completed 8/17/61			

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1961

Division 420 (Continued)									
F 144 (6) U1, S 368 (13) & S 368 (14), Glasgow-Nashua-Opheim-Can. Line	6.760	Richardson Const. $849,261.16	Gr., Surf., PMS	5/21/51	240 Cal. Days	6/13/61	Good	95	52
~~S 180 (1)~~ Bainville-No. Dakota Line	7.635	Hilling Const. $196,829.49	Gr., Surf., Dr. & 100.0' TT Br.	2/21/61	200 Cal. Days	Completed 8/3/61			
~~S 257 (4)~~ Tampico-Glasgow	3.788	G.E. Marshall $319,270.74	Gr., Surf. & Dr.	1/21/60	160 Cal. Days	Completed 8/3/61			
Division 430 - Lewistown									
~~U 103 (7) U-1~~ Lewistown-Roy	0.325	Walling Const. $52,716.90	Gr., Surf. & PMS	3/22/61	120 Cal. Days	Completed 8/23/61			
F 103 (10) U1 & F 333 (28) U1, Lewistown-Roy & Grass Range-Malta	11.452	Northwestern Engr. $688,619.99	Gr., Cem. Stab. Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Good	--	2
S 187 (8) U-1 Armells Creek-Hays-Harlem	10.619	Francis Tindall $259,485.34	Minor Gr., Dr., Surf. & PMS	7/5/61	100 Cal. Days	7/20/61	Good	25	26
F 333 (27) U1 & F 26 (6) U1, Roundup-Grass Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S. Base, PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Fair	48	41
F 333 (27) U-2 Grass Range-Malta	-----	W. P. Roscoe Co. $105,347.91	4 Conc. Brs. - 346.0'	2/21/61	9/30/61	3/13/61	Fair	6	99
F 333 (29) U-1 Grass Range-Malta	11.832	R. J. Sundling $545,557.75	C.S. Base & PMS	3/22/61	150 Cal. Days	4/18/61	--		72
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 50 (4) Hysham East & South	7.962	Albert Lalonde Co. $218,704.73	Gr., Surf. & Dr.	6/14/61	200 Cal. Days	6/21/61	Poor	15	78
I 90-8 (7) 394 Reed Point-Columbus	---	W. R. Cahoon Co. $280,204.39	558.0' St. Bridge	9/28/60	12/31/61	10/28/60	Fair	11	96
~~I 90-8 (8) 438 U-1~~ Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Surf., PMS, Dr. & 153.0' OP & Frontage Road	11/17/59	300 Cal. Days	Completed 8/17/61			
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Fair	4	39
I 90-8 (10) 451 Yellowstone River Br.	---	W. R. Cahoon Co. $808,983.80	937.75' St. Bridge	6/8/60	6/30/62	6/22/60	Fair	16	93
S 136 (2) U-1 Wyoming Line-Belfry	10.539	Long Const. Co. $212,473.10	Surf. & PMS	7/5/61	120 Cal. Days	7/25/61	Good	40	48
S 260 (3) U-1 Lodge Grass-St. Xavier	11.412	Albert Lalonde Co. $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	--	21	2
SMP 0599-61, Big Horn, Carbon & Yellowstone	---	Empire Sand & Grav. $83,600.00	Cr. & Stockpiling	6/14/61	130 Cal. Days	7/7/61	Poor	11	38
SMP 3399-61, Golden Valley, Musselshell & Yellowstone	---	Schultz & Lindsay $61,470.00	Cr. & Stockpiling	6/14/61	130 Cal.	9/1/61	--	8	0

Divis[illegible] 520 - Miles City

F 86 (19) Montana Ave.-Baker	1.148	Northern Improve. $165,351.46	Gr.,C.S.Base,PMS & Dr.	4/19/61	130 Cal. Days	5/25/61	Good	32	95
I 94-4 (13)114 U1 & I 94-4 (9)119 U1, Hathaway-East & West & Hathaway-East	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	Not Started			
I 94-4 (3)114 U-2 Hathaway-East	---	F. L. Flynn & Co. $56,566.02	81.5' Conc.Br. & 17.25' Jr. Gr. Sep.	7/19/61	5/31/62	8/14/61	Good	6	9
I 94-4 (3)114 U3 & I 94-4 (9)119 U2,Hathaway-East & West & Hathaway-East	6.246	Hout Fencing Co. $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			
I 94-4 (5) 127 U-1 & F 135 (17), Miles City-West	8.550	Peter Kiewit $2,657,498.45	Gr.,Surf.,PMS, Dr. & 214.5' Conc. Inter.	2/16/60	400 Cal. Days	4/1/60	Fair	25	95
I 94-4 (5) 127 U2 Miles City-West	8.550	R. J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60			98
I 94-4 (6) 136 U1 & F 86 (20) U1, Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave., PMS & 4 Struc.	4/19/61	400 Cal. Days	6/18/61	Good	75	15
I 94-4 (6) 136 U2 Miles City-East	11.597	Walter Mackin & Son $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Good	9	59
I 94-4 (8) 120 U-1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61			1
I 94-4 (8) 120 U-2 Hathaway-East	---	N.A.Nelson Const. $46,597.18	173.0' Prestressed Interchange	7/19/61	5/31/62	Not Started			
I 94-4 (8) 120 U-3 Hathaway-East	7.308	Walter Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	Not Started			
F 156 (10) U1 & F 156 (11) U-1, Olive-M. City	13.187	Albert & Marshall $759,600.10	Gr.,Surf. & PMS	7/5/61	300 Cal. Days	8/28/61		5	1
F 156 (11) U2 Olive-Miles City	---	Holm Construction $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Good	9	72
~~S 388 (1)~~ Miles City-Kinsey	8.615	Gus M. Albert $395,857.73	Gr.,Surf.,PMS, Dr. & 198.0' Conc. Br.	7/20/60	150 Cal. Days	Completed 8/23/61			

* -- Note. The following project inadvertently omitted from Division 410.

F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Agg.Surf. & Dr.	8/30/61	330 Cal. Days	Not Started

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1961

OCLC 22722994 W/F

Project and Location	Mileage	Contractor and Bid Price	Type	Contracts Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr.,Agg.Surf.,PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Good	--	96
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	--	--	99
I 90-1 (15) 43 Superior-East & West	6.686	Tschache Bros. $21,306.97	Signing,Delineation & Lighting	7/5/61	120 Cal. Days	8/21/60	Good	3	45
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No.& So. & Bearmouth-D.Lodge	8.603	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,PMS & Dr.	5/25/60	300 Cal. Days	6/13/60	Fair	12	99
I 90-3 (8) 180 U-3 Deer Lodge-No.& So.	8.603	Colo.Fuel & Iron $54,373.04	Fencing & Cattle Gds.	5/25/60	100 Cal. Days	6/21/60	--	--	90
I 90-3 (10) 180 Deer Lodge-No.& So.	8.603	Highway Steel $27,357.04	Signing & Delineat.	7/5/61	150 Cal. Days	9/27/61	--	4	0
F 215 (3), S 218 (4) S 218 (5), S-US 220 (2) & S 298 (2), Missoula Sts.	2.649	Asphalt Const. $92,575.56	Traffic Signals,Gr., Surf.,PMS, Seal & Cover	4/19/61	130 Cal. Days	6/5/61	--	--	82
F-FG 215 (7) Higgins Ave.-Msla. Road	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 972.0' S&C Struc.	9/27/61	6/30/63	Not Started			
S 221 (1) Thompson Falls-West	4.961	Bud King Const. $295,297.38	Gr. and Agg. Surf.	11/22/60	150 Cal. Days	12/6/60	Completed 8/25/61		
F 237 (16) & F 267 (11) Bonner-Ovando	29.812	S.Arkwright,Inc. $984,257.75	Raise Grades, Agg. Surf. & PMS	7/1/60	180 Cal. Days	7/28/60	Fair	0	93
S-SG 272 (2) NW Frenchtown Wye-West	1.731	Naranche & Konda $46,331.95	Agg.Surf.,PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Winter Shutdown 9/12/61		
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr.,Surf.,& PMS	4/20/60	160 Cal. Days	5/18/60	--	--	99
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Surf.,Road Mix Surf.,Dr. & 2 Conc.Str.	4/19/61	200 Cal. Days	6/29/61	Good	11	31
SMP 3110-22 - US #10 Mont.-Idaho Line	34.691	Zook Bros.Const. $68,437.00	Seal Coat Oiling	7/19/61	9/15/61	8/23/61	Completed 9/4/61		
SMP 3199-61 Mineral & Missoula	----	Mountain Const. $79,335.00	Crushing & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Fair	--	15

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1961

Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving Co. $457,921.94	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/12/61	Fair	32	70
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr.,Agg.Surf.,PMS & Dr.	11/22/60	180 Cal. Days	11/19/60	Fair	30	83
F 191 (20) U-1 Pablo-Kalispell	7.300	Curtis Const. $281,156.53	Gr.,Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/4/61	Poor	--	71
F 191 (21) U-1 Pablo-Kalispell	7.247	United Paving Co. $252,742.13	Widening,Surf.,& PMS	4/19/61	120 Cal. Days	5/17/61	Completed 9/12/61		
SMP 102-1501-02-12-42 Kalispell Div.Office	----	Robert W. Ross $21,675.00	Const.& Remodeling of Division Office	7/19/61	11/30/61	8/8/61	Good	2	50
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PM Surf. & Dr.	8/30/61	240 Cal. Days	9/26/61	--	9	0
ROW S 6 (4) Townsend-Canyon Ferry-Clasoil	-----	Victor Rockwell $347.07	Fencing	9/27/61	60 Cal. Days	Not Started			
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/1/61	Good	23	41
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prestress.Conc. Beam Struc.-567.0'	3/22/61	6/30/62	4/17/61	Good	10	47
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Fair	2	5
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Agg.Surf.,Conc. Pav.,PM Bit.Surf., Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	--	6	--
I 15-2 (14) 127 U-2 Butte Urban	2.708	US Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright, Inc. $699,594.72	Gr.,Agg.Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Good	32	25
F 42 (1) U-2 Idaho Line-Wisdom	----	Watters Const. $69,600.05	214.5' Conc.Struc.	7/19/61	7/31/62	8/2/61	Good	9	36
F 43 (15) U-1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	PMS	10/26/60	150 Cal. Days	6/22/61	Poor	37	87
F 68 (11) Anaconda-East	6.088	Elec. Products $24,022.18	Sign. & Delineat.	7/5/61	150 Cal. Days	8/7/61	--	--	30
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Good	17	17
Division 220 - Bozeman									
ROW FHP 60-A Raynolds Pass-Ennis	9.00	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	--	--	92
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Agg.Surf.,PMS, Dr. & 3 Struc.	5/24/61	420 Cal. Days	6/15/61	Fair	162	28
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	15

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1961

Division 220 - Continued									
I 90-7 (4) 330 Livingston-East & West	----	W.R.Cahoon Co. $642,857.48	Dual Struc. 7320.42'	11/18/59	9/30/61	12/16/59	Poor	2	99
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,PMS, Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Fair	107	53
I-IG 90-7 (9) 327 U-2 Livingston-So. & East	-----	Schultz & Lindsay $505,374.87	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Good	36	58
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So.-East & West	12.087	Lahren Const. Co. $66,21.50	Fencing	12/21/60	150 Cal. Days	3/14/61	--	--	60
SMP 1699-61, Gallatin Madison & Beaverhead	----	W. B. Harding $47,415.00	Cr. & Stockpiling	7/19/61	120 Cal. Days	8/14/61	--	--	35
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U2 & F 214 (3) U1, Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,PM, Dr. & Daul 260.5' St. UP	9/28/60	300 Cal. Days	10/12/60	Fair	12	74
I-IG-ING 15-4 (4) 182 U3 Helena-South	2.770	Ken Larson Exc. $43,314.43	Fenc. & Cattle Gd.	9/28/60	100 Cal. Days	10/12/60	--	--	80
I-IG-ING 15-4 (4) 182 U4 & I 15-4 (5) 185 U1 Helena-North	1.248	S.Birch, Inc. & S.Birch & Sons $636,632.67	Gr.,Surf. PMS, Dr., 242.5' Interch. & 214.5' Grade Sept.	5/24/61	300 Cal. Days	6/8/61	Good	16	35
I-IG-ING 15-4 (4) 182 U6 & I 15-4 (5) 182 U2 Helena-North	1.248	US Steel Corp. Cyclone Fence Dept. $32,110.94	Fenc. & Cattle Gd.	5/24/61	100 Cal. Days	9/27/61	--	5	--
I 15-4 (9)- 194 U1 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Struc.	6/14/61	400 Cal. Days	7/19/61	Poor	14	2
I 15-4 (9) 194 U2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fenc. & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Poor	1	28
I 15-4 (10) 182 & F 214 (4),Lewis & Clark Co. Line-No.	3.469	Highway Steel Con. $61,237.71	Signing & Delineat.	7/5/61	150 Cal. Days	Not Started			
I 15-5 (13) 239 U1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	4	35
I 15-5 (13) 239 U-2 Hardy Creek-Cascade	----	A & B Const. $220,912.08	3 Interch. & 82.0' Conc. OP	3/22/61	10/31/61	4/17/61	Fair	11	80
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.703	Boulet Const. Co. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 8/11/61		36
F 65 (8) U-2 Sun River-Choteau	-----	W.Mackin & Son $32,334.56	60.0' Conc. Br.	5/24/61	9/30/61	7/5/61	Good	4	97
S 121 (3) Utica-Hobson	4.334	Francis Tindall $113,812.39	Gr.,Surf. & Dr.	7/5/61	220 Cal. Days	8/3/61	Fair	20	32
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont.Sand & Gravel $239,875.32	Minor Gr.,Surf.,PMS, SCO, New Med.Curb. & Dr.	6/27/61	70 Cal. Days	7/31/61	Good	9	90

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1961

Division 310 - Continued									
F 235 (27) U--1 Armington-Lewistown	5.113	S. Birch, Inc. & S.Birch & Sons $477,170.89	Gr.,Surf.,PMS & 3 - 81.5' Brs.	3/22/61	180 Cal. Days	4/20/61	Fair	32	75
U 249 (14) U-1,U-UG 376 (3) U-1, Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave.,PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Fair	12	11
U-F-FG 395 (4) Great Falls Sts.	----	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Good	20	95
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	Fair	9	78
I-IG 15-8 (6) 379 U-1 & S 366 (5), Sunburst-No.	4.783	Baltrusch Const. $760,829.24	Gr.,Surf.,PMS, 313.0' OP, 168.0' Inter.	10/28/59	240 Cal. Days	4/5/60	Completed 9/21/61		
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Fair	15	39
S 290 (12) Geraldine-Fort Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr., & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Slow	8	0
SMP 0399-61,Chouteau, Blaine,Hill,Toole,Glacier	-----	Richardson Const. $84,967.50	Cr. & Stockpiling	5/24/61	150 Cal. Days	6/15/61	Fair	9	56
AR302-0061-05-012 Chester-Gildford	-----	Walter Laas $3,440.00	Repair of Bridge (F 132 (6)	8/30/61	11/30/61	9/14/61	Fair	2	0
DISTRICT FOUR- GLENDIVE									
Division 410 - Glendive									
S 32 (11) Glendive-Richey NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Poor	30	22
F 246 (9) U-1 Circle-Glendive	9.230	Gus M. Albert $566,397.56	Gr.,Surf.,PMS & Dr.	5/21/61	220 Cal. Days	6/13/61	Good	75	71
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Good	14	73
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	Not Started			
S 361 (10) U-1 Presserville-Girard Fairview	5.489	Albert Lalonde $325,783.80	Gr.,Surf.,PMS & Dr.	12/21/60	180 Cal. Days	4/10/61	Completed 9/27/61		
Division 420 - Wolf Point									
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,445.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Good	25	6
F 144 (6) U1, S 368 (13) & S 368 (14), Glasgow- Nashua-Opheim-Can.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS	5/21/51	240 Cal. Days	6/13/61	Good	65	62
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	Not Started			

MONTHLY CONSTRUCTION COMPANY
Month Ending September 30, 1961

Division 430 - Lewistown									
F 103 (10) U1 & F333 (28) U1, Lewistown-Roy & Grass Range-Malta	11.452	Northwestern Engr. $688,619.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Poor	--	5
S 187 (8) U-1 Armells Creek-Hays-Harlem	10.619	Francis Tindall $259,485.34	Minor Gr.,Dr.,Surf. & PMS	7/5/61	100 Cal. Days	7/20/61	Good	35	63
F 333 (27) U1 & F 26(6) U1, Roundup-Grass Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,C.S.Base,PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Poor	59	58
F 333 (27) U-2 Grass Range-Malta	-----	W.P.Roscoe Co. $105,347.91	4 Conc.Brs.-346.0'	2/21/61	9/30/61	3/13/61	Completed 9/28/61		
F 333 (29) U-1 Grass Range-Malta	11.832	R. J. Sundling $545,557.75	C.S.Base & PMS	3/22/61	150 Cal. Days	4/18/61	Poor	--	80
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf. & Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 50 (4) Hysham East & South	7.962	Albert Lalonde Co. $218,704.73	Gr.,Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	--	--	80
I 90-8 (7) 394 Reed Point-Columbus	----	W.R.Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/61	10/28/60	Poor	4	96
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Good	7	57
I 90-8 (10) 451 Yellowstone Riv. Br.	----	W.R.Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Good	14	97
S 136 (2) U-1 Wyoming Line-Belfry	10.539	Long Const. $212,473.10	Surf. & PMS	7/5/61	120 Cal. Days	7/25/61	Fair	30	71
S 260 (3) U-1 Lodge Grass-St.Xavier	11.412	Albert Lalonde Co. $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Poor	23	14
SMP 0599-61, Bit Horn, Carbon & Yellowstone	---	Empire Sand & Grav. $83,600.00	Cr. & Stockpiling	6/14/61	130 Cal. Days	7/7/61	Good	11	56
SMP 3399-61,Golden Valley Musselshell & Yellowstone	---	Schultz & Lindsay $61,470.00	Cr. & Stockpiling	6/14/61	130 Cal.	9/1/61	Good	10	30
Division 520 - Miles City									
F 86 (19) Montana Ave. - Baker	1.148	Northern Improve. $165,351.46	Gr.,C.S.Base,PMS & Dr.	4/19/61	130 Cal. Days	5/25/61	Completed 9/15/61		
I 94-4 (13)114 U1 & I 94-4 (9)119 U1,Hathaway-East & West & Hathaway-East	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	--	--	--
I 94-4 (13)114 U2 Hathaway-East	---	F. L. Flynn & Co. $56,566.02	81.5' Conc.Br. & 17.25' Jr. Gr. Sep.	7/19/61	5/31/62	8/14/61	Fair	6	35
I 94-4 (3)114 U3 & I 94-4 (9)119 U2, Hathaway-East & West & Hathaway-East	6.246	Hout Fencing Co. $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1961

Division 430 - Lewistown									
F 103 (10) U1 & F333 (28) U1, Lewistown-Roy & Grass Range-Malta	11.452	Northwestern Engr. $688,619.99	Gr., Cem. Stab. Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Poor	--	5
S 187 (8) U-1 Armells Creek-Hays-Harlem	10.619	Francis Tindall $259,485.34	Minor Gr., Dr., Surf. & PMS	7/5/61	100 Cal. Days	7/20/61	Good	35	63
F 333 (27) U1 & F 26(6) U1, Roundup-Grass Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S. Base, PMS & Dr.	2/21/61	220 Cal. Days	4/11/61	Poor	59	58
F 333 (27) U-2 Grass Range-Malta	-----	W.P. Roscoe Co. $105,347.91	4 Conc. Brs. -346.0'	2/21/61	9/30/61	3/13/61	Completed 9/28/61		
F 333 (29) U-1 Grass Range-Malta	11.832	R. J. Sundling $545,557.75	C.S. Base & PMS	3/22/61	150 Cal. Days	4/18/61	Poor	--	80
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr., Surf. & Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 50 (4) Hysham East & South	7.962	Albert Lalonde Co. $218,704.73	Gr., Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	--	--	80
I 90-8 (7) 394 Reed Point-Columbus	----	W.R. Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/61	10/28/60	Poor	4	96
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Good	7	57
I 90-8 (10) 451 Yellowstone Riv. Br.	----	W.R. Cahoon Co. $808,983.80	937.75' St. Br.	6/8/60	6/30/62	6/22/60	Good	14	97
S 136 (2) U-1 Wyoming Line-Belfry	10.539	Long Const. $212,473.10	Surf. & PMS	7/5/61	120 Cal. Days	7/25/61	Fair	30	71
S 260 (3) U-1 Lodge Grass-St. Xavier	11.412	Albert Lalonde Co. $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Poor	23	14
SMP 0599-61, Bit Horn, Carbon & Yellowstone	---	Empire Sand & Grav. $83,600.00	Cr. & Stockpiling	6/14/61	130 Cal. Days	7/7/61	Good	11	56
SMP 3399-61, Golden Valley Musselshell & Yellowstone	---	Schultz & Lindsay $61,470.00	Cr. & Stockpiling	6/14/61	130 Cal.	9/1/61	Good	10	30
Division 520 - Miles City									
F 86 (19) Montana Ave. - Baker	1.148	Northern Improve. $165,351.46	Gr., C.S. Base, PMS & Dr.	4/19/61	130 Cal. Days	5/25/61	Completed 9/15/61		
I 94-4 (13)114 U1 & I 94-4 (9)119 U1, Hathaway-East & West & Hathaway-East	6.246	Schultz & Lindsay $829,372.47	Gr., Surf., PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	--	--	--
I 94-4 (13)114 U2 Hathaway-East	---	F. L. Flynn & Co. $56,566.02	81.5' Conc. Br. & 17.25' Jr. Gr. Sep.	7/19/61	5/31/62	8/14/61	Fair	6	35
I 94-4 (3)114 U3 & I 94-4 (9)119 U2, Hathaway-East & West & Hathaway-East	6.246	Hout Fencing Co. $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1961

Division 520 - Miles City - Continued

I 94-4 (5) 127 U1 & F 135 (17), Miles City-West	8.550	Peter Kiewit $2,657,498.45	Gr., Surf., PMS, Dr. & 214.5' Conc. Inter.	2/16/60	400 Cal. Days	4/1/60	Fair	20	96
I 94-4 (5) 127 U2 Miles City-West	8.550	R.J. Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60			98
I 94-4 (6) 136 U1 & F 86 (20) U1, Miles City-East	12.442	Peter Kiewit $2,849,375.73	Gr., Surf., Conc. Pave., PMS & 4 Struc.	4/19/61	400 Cal. Days	6/18/61	Good	100	22
I 94-4 (6) 136 U2 Miles City-East	11.597	Walter Mackin & Son $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Fair	5	70
I 94-4 (8) 120 U1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr., Surf., PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	40	3
I 94-4 (8) 120 U-2 Hathaway-East	---	N.A. Nelson Const. $46,597.18	173.0' Pres. Interch.	7/19/61	5/31/62	Not Started			
I 94-4 (8) 120 U-3 Hathaway-East	7.308	Walter Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Good	7	7
F 156 (10) U1 & F 156 (11) U1, Olive-M. City	13.187	Albert & Marshall $759,600.10	Gr., Surf. & PMS	7/5/61 Days	300 Cal.	8/28/61	Poor	9	2
F 156 (11) U2 Olive-Miles City	---	Holm Const. $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Fair	5	85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1961

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contracts Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 U-1 Superior-East & West	6.686	Zook Bros. Const. $1,096,572.11	Gr.,Agg.Surf.,PMS, Dr. & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Poor	4	96
I 90-1 (6) 43 U-3 Superior-East & West	6.686	Parker & Knez $67,742.37	Fencing & Cattle Gd.	1/21/60	100 Cal. Days	5/25/60	Completed 10/5/61		
I 90-1 (15) 43 Superior-East & West	6.686	Tschache Bros. $21,306.97	Signing, Delin. & Lighting	7/5/61	120 Cal. Days	8/21/60	Poor	--	49
I 90-3 (8) 180 U-1 & F 184 (14), Deer Lodge-No.& So. & Bearmouth-D.Lodge	8.603	Holland Const. $1,565,955.46	Gr.,Agg.Surf.,PMS & Dr.	5/25/60	300 Cal. Days	6/13/60	Poor	--	99
I 90-3 (8) 180 U-3 Deer Lodge-No.& So.	8.603	Colo.Fuel & Iron $54,373.04	Fenc. & Cattle Gd.	5/25/60	100 Cal. Days	6/21/60	Poor	--	93
I 90-3 (10) 180 Deer Lodge-No.& So.	8.603	Highway Steel $27,357.04	Signing & Delin.	7/5/61	150 Cal. Days	9/27/61	Fair	5	9
F 215 (3), S 218 (4), S 218 (5), S-US 220 (2) & S 298 (2), Msla. Sts.	2.649	Asphalt Const. $92,575.56	Traffic Signals, Gr., Surf.,PMS, Seal & Cover	4/19/61	130 Cal. Days	6/5/61	Fair	--	99
F-FG 215 (7) Higgins Ave.-Msla. Road	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 972.0' S&C Struc.	9/27/61.	6/30/63	10/16/61	Fair	8	0
F 237 (16) & F 267 (11) Bonner-Ovando	29.812	S.Arkwright,Inc. $984,257.75	Raise Grades, Agg. Surf. & PMS	7/1/60	180 Cal. Days	7/28/60	Completed 10/18/61		
S-SG 272 (2) NW Frenchtown Wye-West	1.731	Naranche & Konda $46,331.95	Agg.Surf.,PMS & Seal Coat	7/19/61	50 Cal. Days	8/16/61	Winter Shut. 9/12/61		79
S 291 (4) Avon-Helmville	6.346	F & S Contr. $362,896.40	Gr.,Surf. & PMS	4/20/60	160 Cal. Days	5/18/60	Completed 10/9/61		
S 291 (6) Avon-Helmville	5.406	Peter Kiewit $336,918.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr.,Surf.,Road Mix Surf.,Dr. & 2 Conc. Str.	4/19/61	200 Cal. Days	6/29/61	Good	16	58
SMP 3199-61 Mineral & Missoula	-----	Mountain Const. $79,335.00	Cr. & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Fair	6	18
Division 120 - Kalispell									
S 7 (6) U-1 Kalispell-Half Moon	6.549	United Paving Co. $457,921.94	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	150 Cal. Days	4/12/61	Fair	23	88
S 65 (4) U-1 Clearwater-Big Fork	4.858	Zook Bros.Const. $512,338.14	Gr.,Agg.Surf.,PMS & Dr.	11/22/60	180 Cal. Days	11/19/60	Fair	6	90

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1961

Division 120 - Continued									
F 102(2) & F 270(11) Polson-B.Fork-Haines Corner & Kalispell-Whitefish	-----	Highway Steel Contr. $12,908.00	Gd. Rail	10/25/61	40 Cal. Days	Not Started			
SMP 102-1501-02-12-42 Kalispell Div.Office	-----	Robert W. Ross $21,675.00	Const.& Remodeling of Div. Office	7/19/61	11/30/61	8/8/61	Good	5	80
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) U-1 Townsend-C.Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr.,Agg.Surf.,PMS & Dr.	8/30/61	240 Cal. Days	9/26/61	Fair	15	12
ROW S 6 (4) Townsend-C.Ferry-Clasoil	-----	Victor Rockwell $347.07	Fencing	9/27/61	60 Cal. Days	10/18/61	Fair	1	10
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg.Surf.,PMS & Dr.	3/22/61	400 Cal. Days	6/1/61	Good	43	49
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prestress.Conc. Beam Struc.567.0'	3/22/61	6/30/62	4/17/61	Fair	5	52
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Fair	3	21
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Agg.Surf.,Conc. Pav.,PM Bit.Surf., Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Poor	17	--
I 15-2 (14) 127 U-2 Butte Urban	2.708	US Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright,Inc. $699,594.72	Gr.,Agg.Surf. & PMS	7/19/61	250 Cal. Days	8/14/61	Good	45	42
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' Conc.Struc.	7/19/61	7/31/62	8/2/61	Shutdown 10/19/61		65
F 43 (15) U--1 Wisdom-Divide	31.359	Nilson-Smith $381,402.49	PMS	10/26/60	150 Cal. Days	6/22/61	Completed 10/6/61		
F 68 (11) Anaconda-East	6.088	Elec.Products $24,022.18	Sign.& Delin.	7/5/61	150 Cal. Days	8/7/61	Fair	5	60
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,BST & Dr.	7/5/61	220 Cal. Days	8/24/61	Good	17	45
Division 220 - Bozeman									
S 49 (7) U-1 Fort Logan-W.S.Spgs	8.979	S.Birch, Inc. & S.Birch & Sons $294,071.82	Gr.,Agg.Surf.PMS, Dr. & 29' TT Br. & Widen Br.	10/25/61	200 Cal. Days	Not Started			
ROW FHP 60-A Raynolds Pass-Ennis	9.00	Peter Kiewit $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	--	--	92
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Agg.Surf.,PMS Dr. & 3 Struc.	5/24/61	420 Cal. Days	6/15/61	Fair	165	40
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Fair	3	25

Division 220 - continued									
I 90-7 (4) 330	-----	W.R.Cahoon Co.	Dual Struc.	11/18/59	9/30/61	12/16/59	Completed		
Livingston-East & West		$642,857.48	7320.42'				10/17/61		
I-IG 90-7 (9) 327 U-1	12.087	King & McLaughlin	Gr.,Surf.,PMS, Dr.	12/21/60	350 Cal.	1/25/61	Fair	64	56
& F 185 (6) U-1		$3,134,965.16	& Irr. Facilities		Days				
Livingston-So.-East & West									
I-IG 90-7 (9) 327 U-2	-----	Schultz & Lindsay	1,486.5' S&C OP	12/21/60	6/30/62	1/30/61	Good	23	76
Livingston-So. & East		$505,374.87							
I-IG 90-7 (9) 327 U-3	12.087	Lahren Const. Co.	Fencing	12/21/60	150 Cal.	3/14/61	--	--	61
& F 185 (6) U-3		$66,821.50			Days				
Livingston-So.-East & West									
SMP 1699-61, Gallatin	-----	W. B. Harding	Cr. & Stockpiling	7/19/61	120 Cal.	8/14/61	Poor	3	38
Madison & Beaverhead		$47,415.00			Days				
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U2	2.770	Hilde Const.	Gr.,Surf.,PM,Dr. &	9/28/60	300 Cal.	10/12/60	Shutdown		79
& F 214 (3) U1, Helena-So.		$1,129,813.43	Dual 260.5' St. UP		Days		10/19/61		
I-IG-ING 15-4 (4) 182 U3	2.770	Ken Larson Exc.	Fenc. & Cattle Gd.	9/28/60	100 Cal.	10/12/60	Completed		
Helena-South		$43,314.43			Days		10/19/61		
I-IG-ING 15-4 (4) 182 U4	1.248	S.Birch Inc. &	Gr.,Surf.,PMS, Dr.,	5/24/61	300 Cal.	6/8/61	Good	20	48
& I 15-4 (5) 185 U1		S.Birch & Sons	242.5' Interch. &		Days				
Helena-North		$636,632.67	214.5' Grade Sep.						
I-IG-ING 15-4 (4) 182 U6	1.248	US Steel Corp.	Fenc. & Cattle Gd.	5/24/61	100 Cal.	9/27/61	Good	5	28
& I 15-4 (5) 185 U2		Cyclone Fence Dept.			Days				
Helena-North		$32,110.94							
I 15--4 (9) 194 U1	12.663	Earl L. McNutt &	Gr.,Surf.,PMS,Dr.	6/14/61	400 Cal.	7/19/61	Fair	40	4
Helena Hill-Sieben		Frank Baulne	& Dual 118.0' Struc.		Days				
		$3,788,848.75							
I 15-4 (9) 194 U2	12.663	Tschache Bros.	Fenc. & Cattle Gd.	6/14/61	150 Cal.	6/28/61	Poor	--	34
Helena Hill-Sieben		$79,149.25			Days				
I 15-4 (10) 182 & F 214	3.469	Highway Steel Cont.	Sign. & Delin.	7/5/61	150 Cal.	10/3/61			
(4), L & C Co. Line-No.		$61,237.71			Days				
I 15-4 (12) 207 U-1	3.388	King & McLaughlin	Gr.,Agg.Surf.,PMS,	10/25/61	300 Cal.	Not Started			
Sieben-No. & So.		$2,110,638.04	Fenc. & Dr.		Days				
I 15-4 (12) 207 U-2	-----	Strandberg Const.	Dual 113.0' Struc.	10/25/61	7/31/62	Not Started			
Sieben-No. & So.		$89,445.74	& 63.1' Br.						
I 15--5 (13) 239 U-1	9.702	Baltrusch Const.	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal.	4/24/61	Good	15	42
Hardy Creek-Cascade		$1,741,788.17			Days				
I 15-5 (13) 239 U-2	----	A & B Const.	3 Interch. & 82.0'	3/22/61	200 Cal.	4/17/61	Good	9	92
Hardy Creek-Cascade		$220,912.08	Con. OP		Days				
I 15-5 (13) 239 U-3	9.703	Boulet Const. Co.	Fencing	3/22/61	200 Cal.	5/2/61	Shutdown		43
Hardy Creek-Cascade		$60,050.85			Days		8/11/61		
F 65 (8) U-2	-----	W. Mackin & Son	60.0' Conc. Br.	5/24/61	9/30/61	7/5/61	--	--	99
Sun River-Choteau		$32,334.56							

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1961

Division 310 - Continued									
S 121 (3) Utica-Hobson	4.334	Francis Tindall $113,812.39	Gr.,Surf. & Dr.	7/5/61	220 Cal. Days	8/3/61	Fair	20	56
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont.Sand & Gravel $239,875.32	Minor Gr.,Surf.,PMS, SCO, New Med.Curb & Dr.	6/27/61	70 Cal. Days	7/31/61	Shutdown 10/6/61		93
F 235 (27) U-1 Armington-Lewistown	5.113	S.Birch, Inc. & S.Birch & Sons $477,170.89	Gr.,Surf.,PMS & 3 - 81.5' Brs.	3/22/61	180 Cal. Days	4/20/61	Fair	32	95
U 249 (14) U1, U-UG 376 (3) U-1,Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave.,PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Poor	10	13
U-F-FG 395 (4) Great Falls Sts.	-----	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Good	9	99
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Surf.,PMS & Dr.	3/27/61	200 Cal. Days	4/26/61	--	--	77
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Fair	22	62
S 290 (12) Geraldine-F.Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,PMS, Dr., & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	9	2
SMP 0399-61, Chouteau, Blaine,Hill,Toole,Glacier	-----	Richardson Const. $84,967.50	Cr. & Stockpiling	5/24/61	150 Cal. Days	6/15/61	Fair	9	59
AR302-0061-05-012 Chester-Gildford	-----	Walter Laas $3,440.00	Repair of Bridge (F 132 (6)	8/30/61	11/30/61	9/14/61	Completed 10/9/61		
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (11) Glendive-Richey NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Fair	89	46
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	Not Started			
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde Co. $1,054,732.96	Gr.,Agg.Surf.,PMS, Fenc. & Dr.	10/25/61	300 Cal. Days	Not Started			
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde Co. $1,113,399.82	Gr.,Agg.Surf.,PMS, Fenc. & Dr.	10/25/61	300 Cal. Days	Not Started			
F 246 (9) U-1 Circle-Glendive	9.230	Gus M. Albert $566,397.56	Gr.,Surf.,PMS & Dr.	5/21/61	220 Cal. Days	6/13/61	Good	40	99
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Good	20	86
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Good	14	5
Division 420 - Wolf Point									
S 73 (4) U-1 Reserve-No.Dak. Line	8.444	Schultz & Lindsay $314,445.62	Gr.,Surf.,PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Good	60	24

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1961

Division 420 - Continued									
F 144 (6) U1, S 368 (13) & S 368 (14), Glasgow-Nashua-Opheim-Can.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,PMS	5/21/51	240 Cal. Days	6/13/61	Good	65	72
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Fair	14	3
Division 430 - Lewistown									
F 103 (10) U1 & F 333 (28) U1, Lewistown-Roy & Grass Range-Malta	11.452	Northwestern Engr. $688,619.99	Gr.,Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Poor	--	5
S 187 (8) U-1 Armells Creek-Hays-Harlem	10.619	Francis Tindall $259,485.34	Minor Gr.,Dr.,Surf. & PMS	7/5/61	100 Cal. Days	7/20/61	Good	35	63
F 333 (27) U1 & F 26(6) U1, Roundup-Grass Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,C.S.Base, PMS	2/21/61	220 Cal. Days	4/11/61	Poor	28	82
F 333 (29) U-1 Grass Range-Malta	11.832	R.J.Sundling $545,557.75	C.S.Base & PMS	3/22/61	150 Cal. Days	4/18/61	Good	--	99
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf. & Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
FLH 9 (1) U-1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf.,PMS & Dr.	10/25/61	180 Cal. Days	Not Started			
S 50 (4) Hysham East & South	7.962	Albert Lalonde $218,704.73	Gr.,Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	--	-	80
I 90-8 (7) 394 Reed Point-Columbus	----	W.R.Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/61	10/28/60	Poor		97
I 90-8 (8) 438 U2 Mossmain-Billings	6.423	McRae'S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	4/5/60	Good	6	92
I 90-8 (10) 451 Yellowstone Riv. Br.	----	W.R.Cahoon Co. $808,983.80	937.75' St. Br.	6/8/62	6/30/62	6/22/60	Fair	7	95
S 136 (2) U-1 Wyo. Line-Belfry	10.539	Long Const. $212,473.10	Surf. & PMS	7/5/61	120 Cal. Days	7/25/61	Fair	10	96
S 260 (3) U-1 Lodge Grass-St.Xavier	11.412	Albert Lalonde Co. $211,507.28	Surf. & PMA	7/5/61	100 Cal. Days	8/28/61	Fair	23	33
SMP 0599-61, Big Horn, Carbon & Yellowstone	--	Empire Sand & Grav. $83,600.00	Cr. & Stockpiling	6/14/61	130 Cal. Days	7/7/61	Good	11	76
SMP 3399-61, Golden Valley, Musselshell & Yellowstone	--	Schultz & Lindsay $61,470.00	Cr. & Stockpiling	6/14/61	130 Cal.	9/1/61	Good	10	65
Division 520 - Miles City									
I 94-4 (3) 114 U1 & I 94-4 (9) 119 U1,Hathaway-East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Poor		1
I 94-4 (13) 114 U2 Hathaway-East	---	F.L.Flynn & Co. $56,566.02	81.5' Conc.Br. & 17.25' Jr. Gr. Sep.	7/19/61	5/31/62	8/14/61	Good	6	61

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1961

Division 520 - Continued

I 94-4 (3) 114 U3 & I 94-4 (9) 119 U2, Hathaway East & West	6.246	Hout Fencing Co. $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			
I 94-4 (5) 127 U1 & F 135 (17), M.City-West	8.550	Peter Kiewit $2,657,498.45	Gr.,Surf.,PMS, Dr. & 214.5' Conc. Inter.	2/16/60	400 Cal. Days	4/1/60	Fair	22	98
I 94-4 (5) 127 U2 Miles City-West	8.550	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60			98
I 94-4 (6) 136 U1 & F 86 (20) U1,Miles City-E.	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave., PMS & 4 Struc.	4/19/61	400 Cal. Days	6/18/61	Good	120	31
I 94-4 (6) 136 U2 Miles City-East	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61			70
I 94-4 (8) 120 U1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Good	90	20
I 94-4 (8) 120 U2 Hathaway-East	---	N.A.Nelson Const. $46,597.18	173.0' Pres.Interch.	7/19/61	5/31/62	10/11/61	Fair	5	9
I 94-4 (8) 120 U3 Hathaway-East	7.308	W.Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Good	11	37
F 156 (10) U1 & F 156 (11) U1, Olive-M.City	13.187	Albert & Marshall $759,600.10	Gr.,Surf. & PMS	7/5/61	300 Cal. Days	8/28/61	Fair	46	12
F 156 (11) U2 Olive-Miles City	---	Holm Const. $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Fair		93

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1961

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 Unit 1 Superior-East and West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf., PMS, Dr., & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Poor	--	97
I 90-1 (15) 43 Superior-East and West	6.686	Tschache Bros. $21,306.97	Signing, Delineation and Lighting	7/5/61	120 Cal. Days	8/21/60	Completed 11/10/61		
I 90-3 (8) 180 Unit 1 & F 184 (14), Deer Lodge - No. & So. & Bearmouth-Deer Lodge	8.603	Holland Const. $1,565,955.46	Gr., Agg. Surf., PMS, and Drain	5/25/60	300 Cal. Days	6/13/60	Poor	--	99
I 90-3 (8) 180 Unit 3 Deer Lodge-North & South	8.603	Colorado Fuel & Iron $54,373.04	Fencing and Cattle Guards	5/25/60	100 Cal. Days	6/21/60	Poor	--	93
I 90-3 (10) 180 Deer Lodge-North & South	8.603	Highway Steel $27,357.04	Signing & Delineation	7/5/61	150 Cal. Days	9/27/61	Fair	4	43
F 215-D, S 218 (4), S 218 (5) S-US 220 (2) & S 298 (2) Missoula Streets	2.649	Asphalt Const. $92,575.56	Traffic Signals, Gr., Surf., PMS., Seal & Cover	4/19/61	130 Cal. Days	6/5/61	Completed 11/2/61		
F-FG 215 (7) Higgins Ave.-Missoula Road	0.252	Sletten Const. $988,381.36	Gr., Agg. Surf., PMS, Dr.& 972.0' S & C Str.	9/27/61	6/30/63	10/16/61	Fair	14	1
S-SG 272 (2) NW Frenchtown Wye-West	1.731	Naranche & Konda $46,331.95	Surf., PMS., and Seal Coat	7/19/61	50 Cal. Days	8/16/61	Shutdown 9/12/61		79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit Sons $336,918.99	Gr., Cem. Stab. Base., P.M.S. and Drain	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf., Road Mix Surf., Dr., & 2 Conc. Strs.	4/19/61	200 Cal. Days	6/29/61	Good	16	80
S.M.P. 3199-61 Mineral & Missoula Counties	----	Mountain Const. $79,335.00	Cr. & Stockpiling	6/29/61	120 Cal. Days	8/4/61	Fair	--	48
Division 120 - Kalispell									
S 7 (6) Unit 1 Kalispell-Half Moon	6.549	United Paving Co. $457,921.94	Gr., Agg. Surf., PMS, and Drain	3/22/61	150 Cal. Days	4/12/61	Shutdown 11/9/61		94
S 65 (4) Unit 1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr., Agg. Surf., PMS, and Drain	11/22/60	180 Cal. Days	11/19/60	Shutdown 10/25/61		91
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	Not Started			
F 191 (20) Unit 1 Pablo-Kalispell	7.300	Curtis Const. Co. $281,156.53	Gr., Surf., P.M.S. and Drain	3/22/61	150 Cal. Days	4/4/61	Shutdown 11/3/61		83
S.M.P. 102-1501-02-12-42 Kalispell Division Office	----	Robert W. Ross $21,675.00	Const. & Remodeling of Div. Office Bldg.	7/19/61	11/30/61	8/8/61	Completed 11/30/61		
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) Unit 1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr., Agg. Surf., PMS, and Drain	8/30/61	240 Cal. Days	9/26/61	Fair	20	26

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1961

Division 210 - Butte (Continued)									
R.O.W. S 6 (4) Townsend-Canyon Ferry-Clasoil	----	Victor Rockwell $347.07	Fencing	9/27/61	60 Cal. Days	10/18/61	Completed 10/28/61		
I 15-1 (11) 37 Unit 1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr., Agg. Surf., P.M.S. and Drain	3/22/61	400 Cal. Days	6/1/61	Good	25	57
I 15-1 (11) 37 Unit 2 Idaho Line-Dillon	----	Ralph Huckaba $222,558.72	4 Prestressed Conc. Beam Str. - 567.0'	3/22/51	6/30/62	4/17/51	Fair	4	55
I 15-1 (11) 37 Unit 3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Fair	--	24
I 15-2 (14) 127 Unit 1, F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr., Surf., Conc. Pave, PMS, Seal Coat and Drain	8/30/61	400 Cal. Days	9/26/61	Shutdown 11/20/61		4
I 15-2 (14) 127 Unit 2 Butte Urban	2.708	U.S. Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
F 42 (1) Unit 1 Idaho Line-Wisdom	9.226	S. Arkwright, Inc. $699,594.72	Gr., Surf., and P.M.S.	7/19/61	250 Cal. Days	8/14/61	Shutdown 11/18/61		51
F 42 (1) Unit 2 Idaho Line-Wisdom	----	Watters Const. Co. $69,600.05	214.5' Conc. Str.	7/19/61	7/31/62	8/2/61	Shutdown 10/19/61		65
F 68 (11) Anaconda-East	6.088	Elec. Products $24,022.18	Signing & Delineation	7/5/61	150 Cal. Days	8/7/61	Completed 11/8/61		
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. Co. $341,016.40	Gr., Surf., B.S.T., and Drain	7/5/61	220 Cal. Days	8/24/61	Shutdown 11/17/61		57
Division 220 - Bozeman									
S 49 (7) Unit 1 Fort Logan-W.S. Springs	8.979	S. Birch, Inc. & S. Birch & Sons $294,071.82	Gr., Surf., P.M.S., Dr., & 29' T.T.Br., & Widen Bridge	10/25/61	200 Cal. Days	11/6/61	Shutdown 11/20/61		8
R.O.W. FHP 60-A Raynolds Pass-Ennis	9.00	Peter Kiewit Sons $49,840.95	Fencing	8/24/60	150 Cal. Days	9/29/60	Completed 11/7/61		
I-IG 90-6 (2) 309 Unit 1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr., Surf., P.M.S., Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Poor	108	46
I-IG 90-6 (2) 309 Unit 2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	25
I-IG 90-7 (9) 327 Unit 1 & F 185 (6) Unit 1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr., Surf., PMS., Dr. and Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Fair	59	58
I-IG 90-7 (9) 327 Unit 2 Livingston-South & East	----	Schultz & Lindsay $404,374.87	1,486.5' S & C O.P.	12/21/60	6/30/62	1/30/61	Fair	10	80
I-IG 90-7 (9) 327 Unit 3 & F 185 (6) Unit 3 Livingston-South-East & West	12.087	Lahren Const. Co. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	--	--	61
S.M.P. 1699-61, Gallatin, Madison & Beaverhead Counties	----	W. B. Harding $47,415.00	Crushing and Stockpiling	7/19/61	120 Cal. Days	8/14/61	Fair	--	54

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1961

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-1, Helena-So.	2.770	Hilde Const. Co. $1,129,813.43	Gr., Surf., PMS., Dr. & Dual 260.5° St. U.P.	9/28/60	300 Cal. Days	10/12/60	Shutdown 10/19/61		79
I-IG-ING 15-4 (4) 182 U-4 & I 15-4 (5) 185 U-1 Helena-North	1.248	S. Birch, Inc. & S. Birch & Sons $636,632.67	Gr., Surf., PMS., Dr. 242.5° Interchange and 214.5° Grade Sep.	5/24/61	300 Cal. Days	6/8/61	Good	20	60
I-IG-ING 15-4 (4) 182 U-6 & I 15-4 (5) 185 U-2 Helena-North	1.248	U. S. Steel Corp. Cyclone Fence Dept. $32,110.94	Fencing and Cattle Guards	5/24/61	100 Cal. Days	9/27/61	Fair	--	74
I 15-4 (9) 194 Unit 1 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Baulne $3,788,848.75	Gr., Surf., PMS, Dr. & Dual 118.0° Str.	6/14/61	400 Cal. Days	7/19/61	Fair	58	10
I 15-4 (9) 194 Unit 2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing and Cattle Guards	6/14/61	150 Cal. Days	6/28/61	Fair	5	43
I 15-4 (10) 182 & F 214 (4) L & C Co. Line North	3.469	Highway Steel $61,237.71	Signing and Delineation	7/5/61	150 Cal. Days	10/3/61	Fair	6	58
I 15-4 (12) 207 Unit 1 Sieben-North and South	3.388	King & McLaughlin $2,110,638.04	Gr., Surf., PMS., Fencing & Drain	10/25/61	300 Cal. Days	11/6/61	--	20	3
I 15-4 (12) 207 Unit 2 Sieben-North and South	----	Strandberg Const. $89,445.74	Dual 113.0° Str., & 63.1° Br.	10/25/61	7/31/62	Not Started			
I 15-5 (13) 239 Unit 1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr., Surf., PMS, and Drain	3/22/61	420 Cal. Days	4/24/61	Poor	14	46
I 15-5 (13) 239 Unit 2 Hardy Creek-Cascade	----	A & B Const. Co. $220,912.08	3 Interchanges, & 82.0° Conc. O.P.	3/22/61	10/31/61	4/17/61	Completed 10/31/61		
I 15-5 (13) 239 Unit 3 Hardy Creek-Cascade	9.703	Boulet Const. Co. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 8/11/61		53
F 65 (8) Unit 2 Sun River-Choteau	----	W. Mackin & Son $32,334.56	60.0° Conc. Br.	5/24/61	9/30/61	7/5/61	Completed 11/9/61		
S 121 (3) Utica-Hobson	4.334	Francis Tindall $113,812.39	Gr., Surf. & Dr.	7/5/61	220 Cal. Days	8/3/61	Fair	13	87
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont. Sand & Grav. $239,875.32	Minor Gr., Surf., PMS, SCO, NewMed. Curb & Dr.	6/27/61	70 Cal. Days	7/31/61	Shutdown 10/6/61		93
F 235 (27) U-1 Armington-Lewistown	5.113	S. Birch, Inc. & S. Birch & Sons	Gr., Surf., PMS & 3 81.5' Brs.	3/22/61	180 Cal. Days	4/20/61	Completed 11/3/61		
U 249 (14) U1, U-UG 376 (3) U1, Helena Sts.	0.513	C.B. Lauch Const. $300,715.78	Gr., Surf., Pave., PMS, OP & Dr.	5/24/61	7/31/62	6/13/61	Poor	7	14
U 249 (14) U2, U-UG 376 (3) U2, Helena Sts.	---	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started			
U-F-FG 395 (4) Great Falls Sts.	---	Robertson & Cave Sletten Const. $1,139,281.67	1,125.75° S&C Br.	2/17/60	10/31/61	3/15/60	Poor	3	99

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1961

Division 320, Havre									
S 13 (5) U1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr., Surf., PMS & DR.	3/27/61	200 Cal. Days	4/26/61	Fair		93
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr., Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Fair	15	93
S 290 (12) Geraldine-F.Benton	1.688	N.A.Nelson Const. $526,260.65	Gr., Surf., PMS, Dr., & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	11	5
SMP 0399-61, Chouteau, Blaine, Hill, Toole, Glacier	---	Richardson Const. $84,967.50	Cr. & Stockpiling	5/24/61	150 Cal. Days	6/15/61	Fair	12	77
DISTRICT FOUR, GLENDIVE									
Division 410, Glendive									
S 32 (11) Glendive-Richey NW	7.408	Haggart Const. $291,557.58	Gr., Surf., PMS, Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Shutdown 11/13/61		62
I 94-7 (3) 230 Wibaux-East & West	---	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	Not Started			
I 94-7 (4) 233 U1 Wibaux-West	6.169	Albert Lalonde Co. $1,054,732.96	Gr., Agg. Surf., PMS, Fenc. & Dr.	10/25/61	300 Cal. Days	11/14/61			0
I 94-7 (4) 233 U2 Wibaux-East	8.105	Albert Lalonde Co. $1,113,399.82	Gr., Agg. Surf., PMS, Fenc. & Dr.	10/25/61	300 Cal. Days	11/14/61	Good	22	1
F 246 (9) U1 Circle-Glendive	9.230	Gus M. Albert $566,397.56	Gr., Surf., PMS & Dr.	5/21/61	220 Cal. Days	6/13/61	Completed 10/30/61		
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr., Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Shutdown 11/20/61		99
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr., Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Shutdown 11/22/61		20
Division 420, Wolf Point									
S 73 (4) U1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr., Surf., PMS & Dr.	7/5/61	250 Cal. Days	9/11/61	Shutdown 11/22/61		49
F 84 (30) U1 W. of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg. Surf. & PM Bit. Surf.	11/29/61	90 Cal. Days	Not Started			
F 144 (6) U1, S 368 (13) & S 368 (14), Glasgow-Nashua-Opheim-Can.Line	6.760	Richardson Const. $849,261.16	Gr., Surf., PMS	5/21/61	240 Cal. Days	6/13/61	Good	18	78
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr., Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Fair	20	13
Division 430, Lewistown									
F 103 (10) U1 & F 333 (28) U1, Lewistown-Roy & Grass Range-Malta	11.452	NW Engr. Co. $688,619.99	Gr., Cem.Stab.Base, PMS & Dr.	7/5/61	220 Cal. Days	8/17/61	Poor		13
S 187 (8) U1 Armells Creek-Hays-Harlem	10.619	Francis Tindall $259,485.34	Minor Gr., Dr., Surf. & PMS	7/5/61	100 Cal. Days	7/20/61	Completed 11/2/61		
F 333 (27) U1 & F 26 (6) U1, Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr., C.S.Base, PMS	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61		89

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1961

Division 430 (Continued)									
F 333 (29) U1 Grass Range-Malta	11.832	R. J. Sundling $545,557.75	C.S.Base & PMS	3/22/61	150 Cal. Days	4/18/61	Completed 10/20/61		
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf. & Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	10/24/61	Good		34
DISTRICT FIVE, BILLINGS									
Division 510, Billings									
FLH 9 (1) U1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf.,PMS & Dr.	10/25/61	180 Cal. Days	Not Started			
S 50 (4) Hysham East & South	7.962	Albert Lalonde $218,704.73	Gr.,Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Poor		86
I 90-8 (7) 394 Reed Point-Columbus	---	W.R.Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/61	10/28/60	Poor	3	98
I 90-8 (8) 438 U2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 CAL. Days	4/5/60	Completed 11/24/61		
I 90-8 (10) 451 Yellowstone Riv. Br.	---	W.R.Cahoon Co. $808,983.80	937.75' St. Br.	6/8/62	6/30/62	6/22/60	Fair	6	95
S 136 (2) U1 Wyo. Line-Belfry	10.539	Long Const. $212,473.10	Surf. & PMS	7/5/61	120 Cal. Days	7/25/61	Completed 11/13/61		
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.PM Bit.Surf. & Dr.	11/29/61	11/30/63	Not Started			
S 260 (3) U1 Lodge Grass-St.Xavier	11.412	Albert Lalonde $211,507.28	Surf. & PMS	7/5/61	100 Cal. Days	8/28/61	Fair	14	40
S 333 (2) Sayle East	5.260	Hilling Const. $185,758.38	Gr.,Agg. Surf. & Dr.	11/29/61	200 Cal. Days	Not Started			
SMP 0599-61,Big Horn, Carbon & Yellowstone	---	Empire Sand & Grav. $83,600.00	Cr. & Stockpiling	6/14/61	130 Cal. Days	7/7/61	Good	12	96
SMP 3399-61, G.Valley, Musselshell & Yellowstone	---	Schultz & Lindsay $61,470.00	Cr. & Stockpiling	6/14/61	130 Cal.	9/1/61	Completed		
Division 520, Miles City									
I 94-4 (3) 114 U1 & I 94-4 (9) 119 U1, Hathaway East & West	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,PMS & Dr.	7/19/61	350 Cal. Days	9/28/61	Shutdown 11/29/61		11
I 94-4 (13) 114 U2 Hathaway East	---	F.L.Flynn & Co. $56,566.02	81.5' Conc.BR. & 17.25' Jr.Gr.Sep.	7/19/61	5/31/62	8/14/61	Fair	4	70
I 94-4 (3) 114 U3 & I 94-4 (9) 119 U2,Hathaway East & West	6.246	Hout Fencing Co. $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started			
I 94-4 (5) 127 U1 & F 135 (17),M.City-West	8.550	Peter Kiewit $2,657,498.45	Gr.,Surf.,PMS, Dr. & 214.5' Conc. Inter.	2/16/60	400 Cal. Days	4/1/60	Completed 11/21/61		
I 94-4 (5) 127 U2 Miles City-West	8.550	R.J.Sundling $35,986.25	Fencing	2/16/60	150 Cal. Days	5/23/60	Completed 11/21/61		

MONTHLY CONSTRUCTION REPORT

Month Ending November 30, 1961

Division 520 (Continued)

I 94-4 (6) 136 U1 & F 86 (20) U1, M. City-E.	12.442	Peter Kiewit $2,849,375.73	Gr., Surf., Conc. Pave., PMS & 4 Struc.	4/19/61	400 Cal. Days	6/18/61	Fair	140	39
I 94-4 (6) 136 U2 Miles City-East	11.597	W. Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Fair	9	76
I 94-4 (8) 120 U1 Hathaway-East	7.308	Schultz & Lindsay $1,302,922.13	Gr., Surf., PMS & Dr.	7/19/61	400 Cal. Days	8/17/61	Fair	38	33
I 94-4 (8) 120 U2 Hathaway-East	---	N. A. Nelson $46,597.18	173.0' Pres. Interch.	7/19/61	5/31/62	10/11/61	Fair		23
I 94-4 (8) 120 U3 Hathaway-East	7.308	W. Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/21/61		59
F 156 (10) U1 & F 156 (11) U1, Olive-M. City	13.187	Albert-Marshall $759,600.10	Gr., Surf. & PMS	7/5/61	300 Cal. Days	8/28/61	Fair	32	22
F 156 (11) U2 Olive-Miles City	---	Holm Const. $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Fair	4	95
F 156 (16) U2 M. City-Jordan	---	Otto Eickhof $34,756.77	101.5' Prest. C. Br.	11/29/61	7/31/62	Not Started			

NOTE: The following project was inadvertently omitted from the Division 120, Kalispell, report:

S 325 (1) U2 Libby-Fish Hatchery	---	C. B. Lauch $46,020.42	121.5' Prest. C. Br.	11/29/61	8/31/62	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1961

OCLC 27722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (6) 43 Unit 1 Superior - East and West	6.686	Zook Bros. Const. $1,096,572.11	Gr., Agg. Surf., P.M.S. Dr., & 17.25' Sep.	1/21/60	330 Cal. Days	3/29/60	Suspend. 9/16/61		97
I 90-3 (8) 180 Unit 1 & F 184 (14), Deer-Lodge-No. & So. & Bearmouth-Deer Lodge	8.603	Holland Const. Co. $1,565,955.46	Gr., Agg. Surf., P.M.S. and Drain	5/25/60	300 Cal. Days	6/13/60	Suspend. 9/28/61		99
I 90-3 (8) 180 Unit 3 Deer Lodge-North and South	8.603	Colorado Fuel & Iron $54,373.04	Fencing and Cattle Guards	5/25/60	100 Cal. Days	6/21/60	Suspend. 7/20/61		93
I 90-3 (10) 180 Deer Lodge-North and South	8.603	Highway Steel $27,357.04	Signing and Delineation	7/5/61	150 Cal. Days	9/27/61	12/8/61		87
F-FG 215 (7) Higgins Ave.-Missoula Road	0.252	Sletten Const. $988,381.36	Gr., Agg. Surf., PMS, Dr. & 972.0' S & C Str.	9/27/61	6/30/63	10/16/61	Shutdown 12/8/61		4
S-SG 272 (2) N.W. Frenchtown Wye-West	1.731	Naranche & Konda $46,331.95	Surf., P.M.S., and Seal Coat	7/19/61	50 Cal. Days	8/16/61	Shutdown 9/12/61		79
S 291 (6) Avon-Helmville	5.406	Peter Kiewit Sons $336,918.99	Gr., Cem. Stab. Base, P.M.S. and Drain	7/19/61	150 Cal. Days	Not Started			
S 328 (1) Conner-Cutoff	1.215	Bud King Const. $228,546.43	Gr., Surf., R.M.O., Dr., and 2 Conc. Struct.	4/19/61	200 Cal. Days	6/29/61	Shutdown 11/28/61		80
S.M.P. 3199-61 Mineral & Missoula Counties	-----	Mountain Const. $79,335.00	Crushing and Stockpiling	6/29/61	120 Cal. Days	8/4/61	Suspend. 12/21/61		61
Division 120 - Kalispell									
S 7 (6) Unit 1 Kalispell-Half Moon	6.549	United Paving Co. $457,921.94	Gr., Agg. Surf., P.M.S, and Drain	3/22/61	150 Cal. Days	4/12/61	Shutdown 11/9/61		94
S 65 (4) Unit 1 Clearwater-Big Fork	4.858	Zook Bros. Const. $512,338.14	Gr., Agg. Surf., P.M.S., and Drain	11/22/60	180 Cal. Days	11/9/60	Shutdown 10/25/61		91
F 102 (2) & F 270 (11) Polson-Big Fork-Haines Corner	-----	Highway Steel $12,908.00	Guard Rail	10/25/61	40 Cal. Days	Not Started			
F 191 (20) Unit 1 Pablo-Kalispell	7.300	Curtis Const. Co. $281,156.53	Gr., Surf., P.M.S. and Drain	3/22/61	150 Cal. Days	4/4/61	Shutdown 11/3/61		83
S 325 (1) Unit 2 Libby-Fish Hatchery	-----	C. B. Lauch Const. $46,020.42	121.5' Prestressed Conc. Br.	11/29/61	8/31/62	Not Started			
DISTRICT TWO - BUTTE									
Division 210 - Butte									
S 6 (4) Unit 1 Townsend-Canyon Ferry-Clasoil	7.027	McLaughlin, Inc. $319,862.15	Gr., Agg. Surf., P.M.S. and Drain	8/30/61	240 Cal. Days	9/26/61	Shutdown 12/8/61		29
I 15-1 (11) 37 U-1 Idaho Line-Dillon	7.775	Nilson-Smith $1,043,487.45	Gr.,Agg. Surf.,P.M.S. and Drain	3/22/61	400 Cal. Days	6/16/1	Fair 12		59

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1961

Division 210 (Continued)									
I 15-1 (11) 37 U-2 Idaho Line-Dillon	-----	Ralph Huckaba $222,558.72	4 Prestressed Conc. Beam Str. - 567.0'	3/22/51	6/30/62	4/17/51	Poor	4	58
I 15-1 (11) 37 U-3 Idaho Line-Dillon	4.500	Hildreth Const. $29,997.97	Fencing	4/17/61	200 Cal. Days	6/20/61	Shutdown 12/5/61		26
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,708.52	Gr.,Surf.,Conc.Pave. PMS, Seal Coat and Drain	8/30/61	400 Cal. Days	9/26/61	Shutdown 12/6/61		7
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	Not Started			
F 42 (1) U-1 Idaho Line-Wisdom	9.226	S.Arkwright, Inc. $699,594.72	Gr.,Surf. & P.M.S.	7/19/61	250 Cal. Days	8/14/61	Shutdown 11/18/61		51
F 42 (1) U-2 Idaho Line-Wisdom	-----	Watters Const. $69,600.05	214.5' conc. Str.	7/19/61	7/31/62	8/2/61	Shutdown 10/19/61		65
S 167 (6) Cardwell-Southeast	4.978	Hilde Const. $341,016.40	Gr.,Surf.,B.S.T. and Drain	7/5/61	220 Cal. Days	8/24/61	Shutdown 11/17/61		57
Division 220 - Bozeman									
S 49 (7) U-1 Fort Logan-W.S.Springs	8.979	S.Birch, Inc. & S.Birch & Sons $294,071.82	Gr.,Surf.,P.M.S.,Dr. & 29' T.T. Br. & Widen Bridge	10/25/61	200 Cal. Days	11/6/61	Shutdown 10/20/61		8
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,P.M.S.,Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Shutdown 11/22/61		48
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Suspended 10/24/61		25
I-IG 90-7 (9) 327 U-1 & F 185 (6) U-1 Livingston-So.-East & West	12.087	King & McLaughlin $3,134,965.16	Gr.,Surf.,P.M.S.,Dr. & Irr. Facilities	12/21/60	350 Cal. Days	1/25/61	Suspended 11/14/61		61
I-IG 90-7 (9) 327 U-2 Livingston-South & East	-----	Schultz & Lindsay $404,374.87	1,486.5' S&C O.P.	12/21/60	6/30/62	1/30/61	Good	3	83
I-IG 90-7 (9) 327 U-3 & F 185 (6) U-3 Livingston-So.-East & West	12.087	Lahren Const. $66,821.50	Fencing	12/21/60	150 Cal. Days	3/14/61	--	--	61
SMP 1699-61, Gallatin, Madison & Beaverhead Counties	-----	W. B. Harding $47,415.00	Cr. & Stockpiling	7/19/61	120 Cal. Days	8/14/61	Fair	3	60
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I-IG-ING 15-4 (4) 182 U-2 & F 214 (3) U-1, Helena-So.	2.770	Hilde Const. $1,129,813.43	Gr.,Surf.,P.M.S.,Dr. & Dual 260.5' St. U.P.	9/28/60	300 Cal. Days	10/12/60	Shutdown 10/19/61		81
I-IG-ING 15-4 (4) 182 U-4 & I 15-4 (5) 185 U-1 Helena-North	1.248	S.Birch, Inc. & S.Birch & Sons $636,632.67	Gr.,Surf.,P.M.S.,Dr. 242.5' Interchange & 214.5' Grade Sep.	5/24/61	300 Cal. Days	6/8/61	Shutdown 11/30/61		61

Division 310 - Continued									
I-IG-ING 15-4 (4) 182 U-6 & I 15-4 (5) 185 U-2 Helena-North	1.248	U.S.Steel Corp. Cyclone Fence Dept. $32,110.94	Fencing & Cattle Gds.	5/24/61	100 Cal. Days	9/27/61	Suspended 11/9/61		74
I 15-4 (6) 186 U-3 Helena-No.	-----	Mont.Engr.& Const. $130,183.48	Dual 118.0' Conc.O.P. & 204.5' Conc.Inter.	12/20/61	8/31/62	Not Started			
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	Earl L. McNutt & Frank Baulne $3,788,848.75	Gr.,Surf.,P.M.S.,Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Poor	51	13
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gds.	6/14/61	150 Cal. Days	6/28/61	Poor	5	52
I 15-4 (10) 182 & F 214 (4) L & C Co. Line No.	3.469	Highway Steel $61,237.71	Signing & Delineation	7/5/61	150 Cal. Days	10/3/61	Shutdown 12/8/61		63
I 15-4 (12_ 207 U-1 Sieben-North & South	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,P.M.S., Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	61	6
I 15-4 (12) 207 U-2 Sieben-North and South	-----	Strandberg Const. $89,445.74	Dual 113.0' Str., & 63.1' Br.	10/25/61	7/31/62	Not Started			
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,P.M.S. & Dr.	3/22/61	420 Cal. Days	4/24/61	Poor	11	47
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.703	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Shutdown 11/14/61		53
F 65 (8) U-1 Sun River-Choteau	1.232	Robertson & Cave $58,463.87	Gr.,Agg.Surf.,B.S.T. & Dr.	12/20/61	100 Cal. Days	Not Started			
S 121 (3) Utica-Hobson	4.334	F. Tindall $113,812.39	Gr.,Surf. & Dr.	7/5/61	220 Cal. Days	8/3/61	Completed 12/29/61		
F 180 (4) & U 277 (5) Great Falls Sts.	3.198	Mont.Sand & Grav. $239,875.32	Minor Gr.,Surf.,P.M.S. SCO, New Med. Curb & Dr.	6/27/61	70 Cal. Days	7/31/61	Shutdown 10/6/61		93
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $637,044.20	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	Subj. to BPR Conc.	200 Cal. Days				
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	Subj. to BPR Conc.	10/31/62				
U 249 (14) U-1, U-UG 376 (3) U-1, Helena Sts.	0.513	C.B.Lauch Const. $300,715.78	Gr.,Surf.,Pave.,P.M.S., OP & Dr.	5/24/61	7/31/62	6/13/61	Shutdown 11/30/61		94
U 249 (14) U-2, U-UG 376 (3) U-2, Helena Sts.	-----	Allen Electric $15,540.92	Traffic Signals	11/29/61	45 Cal. Days	Not Started			
U-F-FG 395 (4) Great Falls Sts.	-----	Robertson & Cave $1,139,281.67	1,125.75' S&C Br.	2/17/60	10/31/61	3/15/60	Shutdown 11/20/61		99
Division 320 - Havre									
S 13 (5) U-1 Rudyard-Goldstone	5.288	O'Neil Const. $327,239.94	Gr.,Surf.,P.M.S. & Dr.	3/27/61	200 Cal. Days	4/26/61	Shutdown 11/13/61		93
S 179 (4) Harlem-Hogeland	6.315	Allen Stuber $120,348.25	Gr.,Surf. & Dr.	6/14/61	200 Cal. Days	7/12/61	Shutdown 12/2/61		95
S 290 (12) Geraldine-F.Benton	1.688	N.A.Nelson Const. $526,260.65	Gr.,Surf.,P.M.S.,Dr., & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Poor	5	5

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1961

Division 320 - Continued								
S 366 (6) Sunburst-Sweetgrass	4.073	O'Neil Const. $126,200.71	Gr.,Agg.Surf. & Dr.	12/20/61	200 Cal. Days	Not Started		
SMP 0399-61, Chouteau Blaine, Hill, Toole, Glacier	-----	Richardson Const. $84,967.50	Cr. & Stockpiling	5/24/61	150 Cal. Days	6/15/61	Fair --	86
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
S 32 (11) Glendive-Richey NW	7.408	Haggart Const. $291,557.58	Gr.,Surf.,P.M.S.,Seal & Dr.	7/5/61	140 Cal. Days	7/27/61	Shutdown 11/13/61	62
I 94-7 (3) 240 Wibaux-East & West	-----	Otto J. Eickhof $169,195.29	Structures	10/25/61	11/10/62	Not Started		
I 94-7 (4) 233 U-1 Wibaux-West	6.169	Albert Lalonde $1,054,732.96	Gr.,Agg.Surf.,P.M.S., Fenc. & Dr.	10/25/61	300 Cal. Days	11/14/61	Shutdown 12/6/61	0
I 94-7 (4) 233 U-2 Wibaux-East	8.105	Albert Lalonde $1,113,399.82	Gr.,Agg.Surf.,P.M.S., Fenc. & Dr.	10/25/61	300 Cal. Days	11/14/61	Shutdown 12/7/61	3
S 238 (1) U-2 Circle-South & East	-----	Otto J.Eickhof $68,834.04	Structures	12/20/61	10/31/62	Not Started		
S 258 (3) Rock Springs-Van Norman	6.723	O'Neil Const. $180,511.91	Gr.,Surf. & Dr.	1/25/61	200 Cal. Days	5/22/61	Shutdown 11/20/61	99
S 258 (4) Rock Springs-Van Norman	7.820	O'Neil Const. $184,266.53	Gr.,Surf. & Dr.	9/27/61	240 Cal. Days	10/16/61	Shutdown 11/22/61	20
Division 420 - Wolf Point								
S 73 (4) U-1 Reserve-No.Dak.Line	8.444	Schultz & Lindsay $314,455.62	Gr.,Surf.,P.M.S. & Dr.	7/5/61	250 Cal. Days	9/11/61	Shutdown 11/22/61	50
F 84 (30) U-1 W.of W.Point-No.Dak.	10.851	Schultz & Lindsay $234,300.24	Agg.Surf. & P.M.Bit. Surf.	11/29/61	90 Cal. Days	Not Started		
F 144 (6) U-1, S 368 (13) & S 368 (14), Glasgow-Nashua-Opheim-Can.Line	6.760	Richardson Const. $849,261.16	Gr.,Surf.,P.M.S.,Dr. & T.T.Br.	5/21/61	240 Cal. Days	6/13/61	Shutdown 11/17/61	78
F 144 (6) U-1 First Ave.No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	45 Cal. Days	Not Started		
F 315 (15) Van Norman-Glasgow	12.052	Wickens Bros. $565,457.30	Gr.,Surf. & Dr.	8/30/61	330 Cal. Days	10/9/61	Shutdown 12/5/61	17
Division 430 - Lewistown								
F 103 (10) U-1 & F 333 (28) U 1, Lewistown Roy & Grass Range Malta	11.452	NW Engr. Co. $688,619.99	Gr.,Cem.Stab.Base, P.M.S. & Dr.	7/5/61	220 Cal. Days	8/17/61	Shutdown 11/14/61	28
F 333 (27) U 1 & F 26 (6) U 1,Roundup-G.Range-Malta	11.218	Peter Kiewit $723,297.09	Gr.,C.S.Base, P.M.S.	2/21/61	220 Cal. Days	4/11/61	Shutdown 11/10/61	89
S 399 (2) Melstone-Mosby	0.991	Wickens Bros. $91,866.17	Gr.,Surf.,Dr. & 131.5' Prestress. Br.	9/27/61	7/31/62	10/24/61	Shutdown 12/8/61	56

MONTHLY CONSTRUCTION REPORT

Month Ending December 31, 1961

DISTRICT FIVE BILLINGS

Division 510, Billings								
FLH 9 (1) U 1 St. Xavier-Hardin	5.200	S.H.Arkwright $330,527.87	Gr.,Agg.Surf.,P.M.S. & Dr.	10/25/61	180 Cal. Days	Not Started		
S 50 (4) Hysham East & South	7.962	Albert Lalonde $218,704.73	Gr.,Surf. & Dr.	6/14/61	220 Cal. Days	6/21/61	Suspended 12/20/61	94
S 71 (4) Ryegate-South	0.512	Walter Mackin & Son $72,786.12	-141.5' Conc.Br., Gr., Agg.Surf. & Dr.	12/20/61	8/31/62	Not Started		
I 90 8 (7) 394 Reed Point Columbus	-----	W.R.Cahoon Co. $280,204.39	558.0' St. Br.	9/28/60	12/31/61	10/28/60	Completed 12/30/61	
I 90 8 (10) 451 Yellowstone Riv. Br.	----	W.R.Cahoon Co. $808,983.80	937.75' St. Br.	5/23/60	6/30/62	6/22/60	Fair 4	98
I 94 1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,401.62	580.25' St. Br.	12/20/61	7/31/63	Not Started		
U FG 228 (16) Laurel Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.P.M.Bit.Surf. & Dr.	11/29/61	11/30/63	Not Started		
S 260 (3) U 1 Lodge Grass St.Xavier	11.412	Albert Lalonde $211,507.28	Surf. & P.M.S.	7/5/61	100 Cal. Days	8/28/61	Suspended 10/27/61	52
SMP 0599 61, Big Horn Carbon & Yellowstone	----	Empire Sand & Grav. $83,600.00	Cr. & Stockpilings	6/14/61	130 Cal. Days	7/7/61	Completed 12/7/61	
Division 520, Miles City								
I 94 3 (3) 114 U 1 & I 94 4 (9) 119 U 1,Hathaway E.&W.	6.246	Schultz & Lindsay $829,372.47	Gr.,Surf.,P.M.S. & Dr.	7/19/61	350 Cal. Days	9/28/61	Shutdown 12/18/61	15
I 94 4 (13) 114 U 2 Hathaway E.	----	F.L.Flynn & Co. $56,566.02	Structures	7/19/61	5/31/62	8/14/61	Suspended 12/5/61	74
I 94-3(3) 114 U3 & I 94-4 (9)119U2,Hathaway-E. & W.	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	Not Started		
I 94-4 (6)136 U1 & F 86 (20) U1,Miles City-E.	12.442	Peter Kiewit $2,849,375.73	Gr.,Surf.,Conc.Pave., P.M.S. & 4 Struc.	4/19/61	400 Cal. Days	6/18/61	Shutdown 12/11/61	39
I 94-4 (6) 136 U2 Miles City-E.	11.597	W.Mackin & Sons $62,799.00	Fencing	4/19/61	200 Cal. Days	6/13/61	Shutdown 12/4/61	76
I 94-4 (8) 120 U1 Hathaway-E.	7.308	Schultz & Lindsay $1,302,922.13	Gr.,Surf.,P.M.S. & Dr.	7/19/61	400 Cal. Days	8/17/61	Shutdown 12/22/61	33
I 94-4 (8) 120 U2 Hathaway E.	----	N.A.Nelson $46,597.18	173.0' Pres.Interch.	7/19/61	5/31/62	10/11/61	Shutdown 11/20/61	23
I 94 4 (8) 120 U3 Hathaway East	7.308	W.Mackin & Son $47,215.00	Fencing	8/7/61	150 Cal. Days	9/21/61	Shutdown 11/20/61	59
F 156 (10)U1 & F 156 (11) U1, Olive-M.City	13.187	Albert-Marshall $759,600.10	Gr.,Surf. & PMA	7/5/61	300 Cal. Days	8/28/61	Shutdown 12/6/61	24
F 156 (11) U2 Olive M.City	-----	Holm Const. $49,164.09	138.0' Conc. Br.	4/19/61	11/30/61	6/2/61	Shutdown 12/26/61	99
F 157 (16) U2 M.City-Jordan	----	Otto Eickhof $34,756.77	101.5' Pres. Conc. Br.	11/29/61	7/31/62	Not Started		